

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

office use only
 Log No. 82599

Permit No. 84
 Basin 84

NOTICE OF INTENT NO 43559

1. OWNER MAILING ADDRESS Anita Carlson PO BOX 1678

ADDRESS AT WELL LOCATION *No address at this time*
 1335 Peoria Rd.

2. Location PERMIT NO. NE Garnerville NV 89410 NW 1/4 SW 1/4 Sec 1 T 22N R 20E

SUBDIVISION NAME Washoe County
 Delano U. Units

PARCEL NO. 76-241-24

3. WORK PERFORMED

New Well
 Deepen
 Replace
 Abandon
 Recondition
 Other

4. PROPOSED USE

Domestic
 Irrigation
 Test
 Monitor
 Municipal/Industrial
 Stock

5. WELL TYPE

Cable
 Rotary
 X Air
 Other
 RVC
 Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown clay.		0	65	65
Granite.		65	550	485

8. WELL CONSTRUCTION

Depth Drilled 550 feet
 Depth Cased 550 feet
 HOLE DIAMETER (BIT SIZE)
 From To
 11 inches 0 feet 50 feet
 8 1/2 inches 50 feet 200 feet
 8 inches 200 feet 550 feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	550

Perforations::

Type Perforation Factory
 Size perforation 3/32 x 3"
 From 190 feet to 210 feet
 From 530 feet to 550 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal X YES No Seal Type:
 Depth of Seal 50 feet Neat Cement
 Pumped Cement Grout
 x Poured X Concrete Grout

Gravel Packed: X Yes No
 From 50 feet to 550 feet

9. WATER LEVEL

Static water level 150 feet below land surface
 Artesian flow 0 GPM 0 P.S.I.
 Water Temperature cold Degrees F Quality

Date started 11-3 -2000
 Date completed 11-9 -2000

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
8	25			
10	100			
20	150			
30	350			4

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.
 2290 Pioneer Drive
 Reno, NV 89509

NV Contractors No. 14170
 NV Driller's Lic (on site) 2121

Signed *Steve McKay*

By driller performing actual drilling on site or contractor

Date 11-13 -2000