

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12921

1. OWNER Vera Christensen ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_  
N/A N/A  
 2. LOCATION NW 1/4 NW 1/4 Sec. 35 T. 19 N/S R. 61 E. Clark County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	35	
Caliche		35	55	
Clay		55	80	
Caliche & Water	xx	80	100	
Clay		100	250	
Clay & Water	xx	250	300	

8. WELL CONSTRUCTION  
 Depth Drilled 300 Feet Depth Cased 300 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
12 1/4 Inches 0 Feet 300 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	19.66	.219	+1	300

RECEIVED  
 APR 7 1994  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Perforations:  
 Type perforation Torch  
 Size perforation 3/16 x 4 row  
 From 240 feet to 280 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 75  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 75 feet to 300 feet

Date started 3/29/94, 19\_\_\_\_\_  
 Date completed 3/31/94, 19\_\_\_\_\_

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 72 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon Dimick Contractor  
 Address 5360 Bonita Vista Contractor  
Las Vegas, Nev. 89129  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed V. H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 4-6-94