

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59577

1. OWNER GARY LACA, David Partell ADDRESS AT WELL LOCATION 1870 W. Williams  
 MAILING ADDRESS 4700 Conrad Place Ave Fallon NV 89406  
 Fallon NV 89406  
 2. LOCATION SW 1/4 SW 1/4 Sec 25 T 19 S R 28 E Churchill County  
 PERMIT NO. N/A E-000068 Parcel No. 01-231-63 Subdivision Name N/A  
Issued by Water Resources

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. MAJOR WELL TYPE M5P  
 Cable  Rotary  RVC  
 Air  Other direct push

6. MW# 6 LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown poor sand</u>		<u>0</u>	<u>0.5</u>	<u>0.5</u>
<u>brown silty sand</u>		<u>0.5</u>	<u>2</u>	<u>1.5</u>
<u>brown clayey sand</u>		<u>2</u>	<u>5.5</u>	<u>3.5</u>
<u>brown sandy clay</u>		<u>5.5</u>	<u>6</u>	<u>0.5</u>
<u>brown clayey sand</u>		<u>6</u>	<u>9</u>	<u>3</u>
<u>brown poor sand</u>	<u>9.31</u>	<u>9</u>	<u>25</u>	<u>16</u>

476283  
N 39° 47.283  
W 118.797773 NAD83

E-000068 tracking #

WGS 84  
N 39° 28.571'  
W 118° 47.925'

8. WELL CONSTRUCTION  
 Depth Drilled 2.5 Feet Depth Cased 2.5 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
4.5 Inches 0 Feet 2.5 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>5ch</u>	<u>40</u>		<u>0</u>	<u>2.5</u>

Perforations:  
 Type perforation slotted screened  
 Size perforation 0.010  
 From 1.5 feet to 2.5 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal (1-3) bentonite  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured (0-1)  Concrete Grout

Gravel Packed:  Yes  No  
 From 3 feet to 2.5 feet

Date started 11/12/07 <sup>2007</sup>  
 Date completed 11/12/07 <sup>2007</sup>

7. N/A WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>LI: 11 MV</u>	<u>12 NOV 2007</u>

9. WATER LEVEL  
 Static water level 9.31 feet below land surface  
 Artesian flow N/A G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
 Water temperature NACM °F Quality Mucky

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Dale A. Letman Contractor  
 Address 520 Edison Way Contractor  
RENO NV 89502  
 Nevada contractor's license number issued by the State Contractor's Board CE 4186 (Pezucella)  
 Nevada driller's license number issued by the Division of Water Resources, the on-site/driller M-1976  
 Signed Dale A. Letman  
 By driller performing actual drilling on site or contractor  
 Date 11/16/07