

1747

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 105471  
Permit No.  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34933

1. OWNER COUNTY CLARK  
MAILING ADDRESS 500 GRAND CENTRAL  
LAS VEGAS NV 89155

ADDRESS AT WELL LOCATION 364 CONVENTION  
CENTER DR. LAS VEGAS NV 89109  
Subdivision Name: \_\_\_\_\_ County: CLARK

2. LOCATION SE 1/4 Sec 9 T21 N18 R61 E  
PERMIT/WAIVER No. 162-09-707-012  
Issued by Water Resources Parcel No. \_\_\_\_\_

Latitude 36° 08' 1.0 UTM E  NAD 27  
Longitude 115° 09' 29.8 N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other 8" H.S.A.

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
ASPHALT		0	3"	3"
SAND - Gravelly		3"	3'-6"	3'-3"
SILT - clay		3'-6"	6'-0"	2'-6"
CLAY - ch		6'-0"	8'-6"	2'-6"
SAND - Gravelly		8'-6"	16'-6"	8'-0"
Gravelly + clay		16'-6"	24"	7'-6"
SAND - clay		24"	31'-6"	7'-6"
PARTIALLY cemented Gravelly		31'-6"	34'	2'-6"

9. WELL CONSTRUCTION				
Depth Drilled	Feet	Depth Cased	Feet	Feet
<u>34</u>		<u>34</u>		

HOLE DIAMETER (BIT SIZE)				
	From	To		
<u>4"</u>	<u>0</u>	<u>34'</u>	Inches	Feet
			Inches	Feet
			Inches	Feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>PVC</u>	<u>SC 40</u>	<u>0</u>	<u>34</u>

DCNR/DWR  
RECEIVED  
APR 17 2008  
LAS VEGAS OFFICE

Perforations:  
Type of perforation Slotted SLAiech  
Size of perforation 0.02  
From 19 feet to 34 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Annular Seal:  Yes  No  
 Neat Cement to \_\_\_\_\_  Pumped  Poured  
 Cement Grout to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout 0 to 2'  Pumped  Poured  
 ≥30% Bentonite Grout to \_\_\_\_\_  Pumped  Poured  
Gravel Pack:  Yes  No 18 to 34  Pumped  Poured  
Type: 12 SILVER SAND  
Bentonite Chips:  Yes  No to \_\_\_\_\_  Pumped  Poured  
Type: 3/8 HOPE Play BASHO

Date started: 4-7, 20 08  
Date completed: 4-7, 20 08

7. Water Level  
Static water level: 21.2.3 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA			
TEST METHOD:	<input type="checkbox"/> Bailer	<input type="checkbox"/> Pump	<input type="checkbox"/> Air Lift
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Timothy Thompson Contractor  
Address 750 PILOT ROAD SUITE F Contractor  
LAS VEGAS NV 89119  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board  
Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller 2097  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date \_\_\_\_\_

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY