

**STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 113360
Permit No. _____
Basin 164B

**PRINT OR TYPE ONLY
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 35745

1 OWNER BLM-Las Vegas- USA- Washington DC
MAILING ADDRESS 4701 N. Torrey Pine Dr
Las Vegas, NV 89130

ADDRESS AT WELL LOCATION Approx 1 mile SE from SR 164, E of
Nipton, CA, Searchlight, NV
Subdivision Name: _____ County: Clark

2 LOCATION SW ¼ SW ¼ Sec 30 T 28S N/S R 61 E
PERMIT/WAIVER No. 38494 NA 241-30-000-002
Issued by Water Resources Parcel No.

Latitude 35 28.572N UTM E NAD 27
Longitude 115 11.786 N NAD 83/WGS 84

3 TYPE OF WELL
 Domestic Mining Irrigation Test
 Municipal/Industrial Monitor Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI? _____
Is there an existing well log? Yes
If yes, what is NDWR well log #? 64317

4 EXISTING WELL CONSTRUCTION
Depth Drilled 240 Feet Depth Cased 240 Feet

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? yes no
If well was not cleaned out to total depth, please explain why: _____

| EXISTING CASING SCHEDULE | | | | |
|--------------------------|------------------------|----------------------------|----------------|--------------|
| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
| 8 | 12.15 | .34 | 0 | 240 |
| | | | | |
| | | | | |

Was the well contaminated? yes no
Was the casing pulled? yes no
Was the casing over drilled? yes no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:

Existing Perforations:

| Type of perforation | Factory |
|---|---------|
| Size of perforation | 1/8 x3 |
| From <u>180</u> feet to <u>240</u> feet | |
| From _____ feet to _____ feet | |
| From _____ feet to _____ feet | |
| From _____ feet to _____ feet | |
| From _____ feet to _____ feet | |

Type of perforator used: Holte Air perforator

| From | feet to | feet | Number of perfs per linear foot |
|---|---------|------|---------------------------------|
| From <u>240</u> feet to <u>120</u> feet | | | <u>4rows</u> |
| From _____ feet to _____ feet | | | |
| From _____ feet to _____ feet | | | |
| From _____ feet to _____ feet | | | |
| From _____ feet to _____ feet | | | |

5 WATER LEVEL
Static water level 170 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature 67 °F Quality Good

8 WELL PLUGGING MATERIALS

| Material Used | | | |
|---|--------------|---------------------------------|--|
| From <u>240</u> feet to <u>110</u> feet | Bentonite | <input type="checkbox"/> Pumped | <input checked="" type="checkbox"/> Poured |
| From <u>110</u> feet to <u>0</u> feet | Cement Grout | <input type="checkbox"/> Pumped | <input checked="" type="checkbox"/> Poured |
| From _____ feet to _____ feet | | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured |
| From _____ feet to _____ feet | | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured |
| From _____ feet to _____ feet | | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured |
| From _____ feet to _____ feet | | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured |

6 Additional Notes or Comments
Plugged with 3/8' Bentonite holeplug and capped with cement grout

Neat Cement Fluid Weight _____ lbs/gal
Bentonite Grout _____ % bentonite
Date Started _____
Date Completed 2/8/2011

**DCNR/DWR
RECEIVED
FEB 18 2011
LAS VEGAS OFFICE**

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Redding Drilling Contractor
Address PO Box 231120, Las Vegas, NV 89105 Contractor
Nevada contractor's license number issued by the State Contractor's Board 38155
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552-T-1
Signed Murcell Redding
By driller performing actual drilling on site or contractor
Date 2/9/2011