

Log No. 42264  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_  
 NOTICE OF INTENT NO. 10783

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Roy & Cleo Youngblood ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NW 1/4 SW 1/4 Sec. 24 T.19 N/S R. 60 E Clark County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	5	
Caliche		5	9	
Clay		9	80	
Casliche		80	120	
Clay & Water	xx	120	160	
Clay		160	230	
Caliche and Water	xx	230	260	
Clay		260	360	
Caliche & Water	xx	360	400	

8. WELL CONSTRUCTION  
 Depth Drilled 400 Feet Depth Cased 400 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
1.2 1/4 Inches 0 Feet 400 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	16.94	.188	+2	400

Perforations:  
 Type perforation Factory  
 Size perforation 3/16 x 850w  
 From 360 feet to 400 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 200  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 200 feet to 400 feet

RECEIVED  
 JUL 19 1993  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started May 26, 1993, 19\_\_\_\_  
 Date completed June 3, 1993, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 1.55 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon Dimick Contractor  
 Address 5360 Bonita Vista Contractor  
Las Vegas, Nev., 89129  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller \_\_\_\_\_  
 Signed V. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 7-16-93

