

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **16282**

1. OWNER Southern Nevada Movers  
MAILING ADDRESS 833 Nevada Hwy #4  
Reno NV 89005

ADDRESS AT WELL LOCATION 1 Las Vegas  
Clark County

2. LOCATION SE 1/4 SW 1/4 Sec 11 T 20 N R 61 E  
PERMIT NO. MA-2623 Issued by Water Resources  
139-11-402-002 Parcel No.

Subdivision Name

3. WORK PERFORMED  
 New Well  
 Replace  
 Deepen  
 Abandon  
 Recondition  
 Other

4.  Domestic  
 Municipal/Industrial

PROPOSED USE  
 Irrigation  
 Monitor  
 Stock

5. WELL TYPE  
 Cable  
 Rotary  
 RVC  
 Air  
 Other Auger

6. LITHOLOGIC LOG

| Material         | Water Strata | From | To  | Thick-ness |
|------------------|--------------|------|-----|------------|
| Fill material    |              | 0'   | 15' | 15'        |
| Sand w/gravel    |              | 15'  | 22' | 7'         |
| Silly-sandy-clay |              | 22'  | 60' | 432'       |

8. WELL CONSTRUCTION

| Depth Drilled | Feet | Depth Cased | Feet |
|---------------|------|-------------|------|
| 60'           |      | 60'         |      |

HOLE DIAMETER (BIT SIZE)

| Inches | From | Feet | To  | Feet |
|--------|------|------|-----|------|
| 8"     | 0'   | 60'  | 60' |      |

CASING SCHEDULE

| Size O. D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---------------------|---------------------|-------------------------|-------------|-----------|
| 2.375               | 0.64                | 0.218                   | 0'          | 60'       |

Perforations:  
Type perforation Factory slot  
Size perforation 0.20  
From 15' feet to 60' feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
Placement Method:  Pumped  Poured  
Gravel Packed:  Yes  No  
From 10' feet to 60' feet

9. WATER LEVEL  
Static water level \_\_\_\_\_ feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Thomas R. Hish  
Contractor  
Address 781 Pilot rd suite H  
Las Vegas NV 89119  
Contractor

7. TEST METHOD:  Bailor  Pump  Air Lift  
G.P.M. (Draw Down (Feet Below Static)) \_\_\_\_\_ Time (Hours) \_\_\_\_\_  
Date started 9/12 1995  
Date completed 9/12 1995