

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24130

1. OWNER Frehner Construction ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_ Mile Marker 29.8 Hwy. 95

2. LOCATION NW 1/4 NW 1/4 Sec. 14 T. 27S N/S R. 63 E. Clark County \_\_\_\_\_  
 PERMIT NO. C-1024 Issued by Water Resources 233-00-001-017 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE How Const.  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Decomposed Granite with				
Hard Streaks		0	700	
Gravel, Sand & Water	xx	700	730	
Firm Granite		730	850	
Black Granite		850	855	
Red Granite		855	865	
Black Granite		865	875	
Decomposed Granite & Water	xx	875	965	

8. WELL CONSTRUCTION  
 Depth Drilled 965 Feet Depth Cased 965 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12 1/4 Inches	0	50
9 7/8 Inches	50	965

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5/8	16.94	.188	+2	965

Perforations: Factory & Torch  
 Type perforation \_\_\_\_\_  
 Size perforation 3/16 x 8 row  
 From 900 feet to 960 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type: \_\_\_\_\_  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
 MAR 04 2003  
 LAS VEGAS OFFICE

Date started 12/19/02, 19\_\_\_\_  
 Date completed 01/25/03, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 670 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature WARM °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor  
 Address 5360 Bonita Vista St. Contractor  
Las Vegas Nev 89149

Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed VH Dimick  
 By driller performing actual drilling on site or contractor  
 Date 02-24-03