



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28476

1. OWNER ROYAL CREST CLEANERS ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 2212 S. MARYLAND PKWY 2212 S. MARYLAND PKWY  
LAS VEGAS, NV 89104 LAS VEGAS, NV 89104  
 2. LOCATION SE 1/4 SE 1/4 Sec. 3 T. 21 N. 01 R. 61 E. CLARK County  
 PERMIT NO. 162-03-801-126 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
ASPHALT CONCRETE		0	6"	
FILL - SANDY GRAVEL		6"	3	
SILTY SAND		3	4	
CLAYEY SAND		4	5	
PART. CEM. SAND + GRAVEL		5	6	
CALICHE		6	8	
CLAYEY SAND	Y	8	11	
CALICHE	Y	11	12	
SANDY CLAY	Y	12	14	
SILTY CLAY	Y	14	18	
SANDY CLAY	Y	18	24	
SILTY CLAY	Y	24	30	

DCNR/DWR  
 RECEIVED  
 SEP 05 2006  
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 30 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 6 Inches To 0 Feet 30 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	PVC	sch 40	0	30

Perforations:  
 Type perforation slotted screen  
 Size perforation 0.020 inch  
 From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 3  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 7 feet to 30 feet

Date started 8/29, 2006  
 Date completed 8/29, 2006

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 9.2 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Terracon Consultants Contractor  
 Address 4343 S. Polaris Ave Contractor  
Las Vegas, NV 89103  
 Nevada contractor's license number \_\_\_\_\_  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2097  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 9-5-06