

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24729

1. OWNER Laird and DeeAnn Whipple ADDRESS AT WELL LOCATION Paraca Junction
 MAILING ADDRESS and U.S. 93

2. LOCATION SW 1/4 SW 1/4 Sec. 5 T. 2 N. R. 68 E. Lincoln County
 PERMIT NO. 69446T | 12-110-19 | Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy loam		0	7	7
Sand, clay		7	25	18
clay		25	28	3
sandy clay		28	55	27
silt sand	X	55	110	55
silt sand gravel	X	110	158	48
clay - red		158	170	12

8. WELL CONSTRUCTION
 Depth Drilled 170 Feet Depth Cased 170 Feet
 HOLE DIAMETER (BIT SIZE)
 From 24 Inches To 0 Feet 170 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>16</u>	<u>52</u>	<u>.312</u>	<u>0</u>	<u>170</u>

Perforations:
 Type perforation Factory milled
 Size perforation 3/16 x 3"
 From 50 feet to 170 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 170 feet

9. WATER LEVEL
 Static water level 62 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 58 °F Quality Fair

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Great Basin Drilling Contractor
 Address P.O. Box 4220 Contractor
Pahrump Nv. 89041
 Nevada contractor's license number issued by the State Contractor's Board 047333
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2238
 Signed Bryan Anzalone
 By driller performing actual drilling on site or contractor
 Date June 10, 2003

Date started Apr. 20, 2003
 Date completed May 25, 2003

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
	<u>2500</u>	<u>16'</u>	<u>100 hrs</u>