



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29517

1. OWNER James D. Childress ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_ 6495 Jo Mercy, LV NV 89131  
Same  
 2. LOCATION NE 1/4 NW 1/4 Sec 14 T. 199 N/S R. 60 E Clark County \_\_\_\_\_  
 PERMIT NO. 125-14-106-001 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Popcorn Caliche		0	90	
Caliche		90	140	
Sandy Clay & Water	xx	140	160	
Caliche		160	400	
Sandy Clay & Water	xx	400	440	
Caliche		440	580	
Sandy Clay & Water	xx	580	635	

**DCNR/DWR  
RECEIVED**

**JUN 29 2006**

**LAS VEGAS OFFICE**

*Replacement for Log 71211*

8. WELL CONSTRUCTION  
 Depth Drilled 635 Feet Depth Cased 635 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 50 Feet  
8 3/4 Inches 50 Feet 635 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	+3	50
6 1/2	480	PVC	+2	635

Perforations:  
 Type perforation 3/8" Drilled  
 Size perforation 3/8" 4 Times around  
 From 600 feet to 620 feet  
 From 560 feet to 580 feet  
 From 460 feet to 480 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 6/16/06, 20 \_\_\_\_\_  
 Date completed 6/23/06, 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 120 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 5360 N. Bonita Vista St. Contractor  
Las Vegas, Nevada 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed V. H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 06-26-06