


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. 100049
Permit No.
Basin 103

1. OWNER **Mitcheal Laughton**
MAILING ADDRESS **1760 Wendy Way**
Reno NV 89509

ADDRESS AT WELL LOCATION **12465 Seneca Rd**

NOTICE OF INTENT NO 57050

2. Location **SW 1/4 SW 1/4 Sec 7 T 17N R 23E**
PERMIT NO. **PARCEL NO. 15-325-17**

Lyon County
SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well | Replace | Recondition | Domestic | Irrigation | Test | Cable | Rotary | RVC
Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | Air | Other | Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Boulders & clay.		0	75	75
Sand & clay		75	240	165
Rock & streaks of gravel.		240	274	34

8. WELL CONSTRUCTION

Depth Drilled **274 feet** | Depth Cased **274 feet**

HOLE DIAMETER (BIT SIZE)

	From	To
11 inches	0 feet	50 feet
8 3/4 inches	50 feet	274 feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	274

Perforations:

Type Perforation **Factory**

Size perforation **3/32 x 3"**

From	To
234 feet	274 feet
feet	feet
feet	feet
feet	feet
feet	feet
feet	feet

Surface Seal YES No Seal Type:
Depth of Seal **50 feet** Neat Cement
Pumped x Poured Cement Grout
Concrete Grout

Gravel Packed: Yes No
From **50 feet** to **274 feet**

9. **157'** WATER LEVEL
Static water level **157** feet below land surface
Artesian flow **0 GPM 0 P.S.I.**
Water Temperature **cold** Degrees F Quality

Date started **5-11 -06**
Date completed **5-17 -06**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
15	43	.5		
20	117	2		

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **786**

Signed *Steve McKay*
By driller performing actual drilling on site or contractor

Date **5-19 -06**

RECEIVED
2006 JUN -7 AM 11:04
STATE ENGINEERS OFFICE