



STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 100088  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56951-21

1. OWNE A & K Earthmovers  
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION Off Of Beeghly Dr  
Fallon, NV 89406

2. LOCATION 1/4 1/4 Sec 31 T 19 R 29  
PERMIT NO DEW-60 Parcel No. 1-811-98

Latitude 39.46368 Longitude -118.7712  WGS 84  
Subdivision Name Saddlebrook County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Dewatering

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand	X	0	30	30

RECEIVED  
2006 MAY -1 PM 1:27  
STATE ENGINEERS OFFICE

Date started 12/30/2005  
Date completed 12/30/2005

7. WELL TEST DATA

TEST METHOD	Comments	GPM	Drawdown	Time (Hours)

8. WELL CONSTRUCTION

Depth Drilled 30 Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

From	To
20 Inches	0 Feet 30 Feet
Inches	Feet Feet
Inches	Feet Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	30

Perforations:  
Type perforation Slotted  
Size perforation 0.032  
From 10 feet to 30 feet

Surface Sea  Yes  No Seal Type: Bentonite  
Depth of Seal 3  
Placement Method: Poured  
Gravel Packed:  Yes  No  
From 3 feet to 30 Feet

9. WATER LEVEL

Static Water Level 3 feet below land surfac  
Artesian Flow G.P.M. P.S.I.  
Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.  
Contracto  
Address 403 McLean Road  
Fallon, NV 89407  
Contracto  
Nevada contractor's license number 29064  
issued by the State Contractor's  
Nevada driller's license number issued by the 2307  
Division of Water Resource, the on-site driller  
Signe Clyde Murray  
By driller performing the actual drilling on site of contract  
Date 4/27/2006