


STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 100120
Permit No. _____
Basin 1b1



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56951-49

1. OWNE A & K Earthmovers
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION Off Of Beeghly Dr
Fallon, NV 89406

2. LOCATION 1/4 1/4 Sec 31 T 19 R 29
PERMIT NO DEW-60 Parcel No. 1-811-98

Latitude 39.46448 Longitude -118.7727 WGS 84
Subdivision Name Saddlebrook County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Dewatering

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand	X	0	30	30

8. WELL CONSTRUCTION

Depth Drilled 30 Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	30 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	30

Perforations:

Type perforation Slotted
Size perforation 0.032
From 10 feet to 30 feet

RECEIVED
2006 MAY -1 PM 1:28
STATE ENGINEERS OFFICE

Surface Sea Yes No

Seal Type:

Depth of Seal 3

Bentonite

Placement Method: Poured

Gravel Packed: Yes No

From 3 feet to 30 Feet

9. WATER LEVEL

Static Water Level 6 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe Clyde Murray

By driller performing the actual drilling on site or contract

Date 4/26/2006

Date started 1/25/2006

Date completed 1/25/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)