



STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 100265  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57198-5

1. OWNE A & K Earthmovers, Inc.  
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION Coleman Road  
Fallon, NV 89406

2. LOCATION NW 1/4 SE 1/4 Sec 26 T 19 R 28  
PERMIT NO DEW-61 Parcel No. 00839134

Latitude 39.4789 Longitude -118.8072  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Dewatering

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	10	10
Brown Clay		10	16	6
Brown Sand	X	16	40	24

N 39.479000  
W 118.806222 NAD27

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	40 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	40

Perforations:

Type perforation Slotted  
Size perforation 0.032  
From 0 feet to 40 feet

Surface Seal  Yes  No

Seal Type:

Depth of Seal 3

Bentonite

Placement Method: Pumped

Gravel Packed:  Yes  No

From 3 feet to 40 Feet

9. WATER LEVEL

Static Water Level \_\_\_\_\_ feet below land surfac

Artesian Flow G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_

Water temperature \_\_\_\_\_ ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the  
Division of Water Resources, the on-site driller

Signe

By driller performing the actual drilling on site or contract

Date 3/29/2006

Date started 3/15/2006

Date completed 3/15/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)