


COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA

DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340



OFFICE USE ONLY  
 Log No. **100366**  
 Permit No. \_\_\_\_\_  
 Basin **212**  
 NOTICE OF INTENT NO. **30041**

PRINT OR TYPE ONLY

1. OWNER **3700 ASSOCIATES LLC**  
 MAILING ADDRESS **667 MADISON AVE**  
**NEW YORK, NY 10021-8029**  
 ADDRESS AT WELL LOCATION **3698 S. LAS VEGAS BLVD.**  
**LAS VEGAS, NV**

2. LOCATION **SW 1/4 NE 1/4 Sec 20 T 21 S R 61 E** **CLARK** County  
 PERMIT NO. **DW1220** **162-20-603-007**  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE **Dewater**  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<b>2-Dewatering wells</b>				
Asphalt		0'	3"	
Brown aluvium		3"	8'	7'-9"
Caliche		8'	14'	6'
Brown silt		14'	17'	3'
Brown silty clay		17'	21'	4'
White clay		21'	26'	5'
Caliche		26'	31'	5'
Red clay		31'	33'	2'
Brown clay		33'	38'	5'
White silty clay		38'	48'	10'
Brown clay small rock		48'	51'	3'
Caliche		51'	55'	4'
Red clay		55'	63'	8'
White clay		63'	68'	12'
<b>DCNR/DWR RECEIVED</b>				
<b>JUL 27 2006</b>				
<b>LAS VEGAS OFFICE</b>				

8. WELL CONSTRUCTION

Depth Drilled **68** Feet Depth Cased **68** Feet  
 HOLE DIAMETER (BIT SIZE)  
 From **24"** Inches To **0** Feet **68** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

 Perforations:  
 Type perforation **Machine**  
 Size perforation **.25"x2.5x3 rows @13**  
 From **45** feet to **68** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From **0** feet to **68** feet

Date started **6/19, 20 06**  
 Date completed **6/20, 20 06**

7. WELL TEST DATE

TEST METHOD:	<input type="checkbox"/> Bailer	<input type="checkbox"/> Pump	<input type="checkbox"/> Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

9. WATER LEVEL

Static water level **12** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **ALLEN DRILLING INC.**  
 (CONTRACTOR)  
 Address **4015 WEST TOMPKINS AVE.**  
 (CONTRACTOR)  
**LAS VEGAS, NV 89103**  
 Nevada contractor's license number issued by the State Contractor's Board **18916 & 18917**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2231**  
 Signed *Vita [Signature]*  
 By driller performing actual drilling on site or contractor  
 Date **7/18/06**