

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 100999
Permit No. _____
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30423

1. OWNER Perini Const. ADDRESS AT WELL LOCATION 3600 S. Las Vegas Blvd.
MAILING ADDRESS 6370 S. Polaris Las Vegas, NV 89119
Las Vegas, NV 89113
Subdivision Name: City Center County: Clark

2. LOCATION SW ¼ NE ¼ Sec 20 T 21S N/S R 61 E Latitude E 893.67100 UTM E NAD 27
PERMIT/WAIVER No. DW-1226 162-20-603-012 Longitude N 149.37800 N NAD 83/WGS 84

Issued by Water Resources Parcel No. _____

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other

4. dewatering
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock Air Other

5. WELL TYPE
 Cable Rotary RVC
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
See attached for Well #19				
There are 9 wells on this parcel #				
<i>Individual Well logs submitted by driller for each well on this parcel</i>				
DCNR/DWR RECEIVED				
OCT 06 2006				
LAS VEGAS OFFICE				

9. WELL CONSTRUCTION

Depth Drilled	36	Feet	Depth Cased	36	Feet
---------------	----	------	-------------	----	------

HOLE DIAMETER (BIT SIZE)

From	To
24	36
Inches	Feet
Inches	Feet
Inches	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12	12.5	5	0	36

Perforations:

Type of perforation	Machine
Size of perforation	0.032
From 0	feet to 36
From	feet to

temporary Annular Seal: Yes No

<input type="checkbox"/> Neat Cement	to	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input type="checkbox"/> Cement Grout	to	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input type="checkbox"/> Concrete Grout	to	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input type="checkbox"/> ≥30% Bentonite Grout	to	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured

Gravel Pack: Yes No 0 to 36 Pumped Poured

Type: _____ 3/8's

Bentonite Chips: Yes No _____ to _____ Pumped Poured

Type: _____

Date started: 15-Aug, 20
Date completed: 15-Aug, 20

7. Water Level

Static water level: 24 feet below land surface

Artesian Flow: na G.P.M. na P.S.I.

Water Temperature: na °F

Quality: _____

8. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
na		

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Viking Drillers, Inc. Contractor

Address 801 Northport Dr. Contractor

West Sacramento, CA 95691

Nevada contractor's license number issued by the State Contractor's Board 0034680

Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2091

Signed _____
By driller performing actual drilling on site or contractor

Date 9/25/2006

109100999

LOG FOR BORING NO. 19		JOB NAME: Catrac			
DATE STARTED 8/16/06	DATE COMPLETED 8/16/06	LOGGED BY ER	DRILLED BY ER	TYPE OF DRILL RIG #36	JOB NO. 1039
DEPTH OF HOLE 36'	DIAMETER OF HOLE 24"	CASING 12"	PERFORATIONS 36'	SAMPLING METHOD	ELEVATION 2116'

LOCATION
162-20-603-012 Drill Core # 30423

DRILLERS NOTES:

15 min

45 min

25 min

DCNR/DWR
RECEIVED

OCT 06 2006

LAS VEGAS OFFICE

DEPTH	SAMPLES	GRAPHIC	DESCRIPTION
10'			CLAY
20'			ROCK
25'			CLAY w/ gravel
30'			CLAY
40'			
50'			
60'			
70'			
80'			
90'			
100'			