

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 54207

1. OWNER MR + MRS DIBBLE ADDRESS AT WELL LOCATION 2018 PALOMINO, GARDNERVILLE, NV
 MAILING ADDRESS GARDNERVILLE, NV

2. LOCATION NW 1/4 SW 1/4 Sec. 21 T. 12 R. 21 E DOUGLAS County
 PERMIT NO. _____ Parcel No. 1221-19-002-003 Subdivision Name RUENSTROTH
 Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other MUD

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	38	38
SANDY CLAY w/ GRAVEL		38	49	11
COBBLES + CLAY		49	70	21
SANDY CLAY w/ GRAVEL		70	76	6
COBBLES + CLAY		76	93	17
SANDY CLAY w/ GRAVEL		83	136	53
COBBLES + CLAY		136	148	12
SANDY CLAY w/ GRAVEL		148	175	27
COBBLES + CLAY		175	229	54
SAND		229	246	17
SAND + GRAVEL w/ CLAY		246	262	16
SAND + GRAVEL		262	277	15
SANDY CLAY w/ GRAVEL		277	300	23

JIM E 2268100
 N4307349 NAD 87
 RC 12-20-05

8. WELL CONSTRUCTION
 Depth Drilled 300 Feet Depth Cased 300 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
<u>10 5/8</u> Inches	<u>0</u> Feet	<u>50</u> Feet
<u>9 7/8</u> Inches	<u>50</u> Feet	<u>300</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.5</u>	<u>.188</u>	<u>+1</u>	<u>20</u>
<u>6 5/8</u>	<u>4.0</u>	<u>SDR 21</u>	<u>20</u>	<u>300</u>

(EXCEPT FOR PERFORATED STEEL, AS BELOW)

Perforations:
 Type perforation FACTORY SLOTTED (STEEL)
 Size perforation 1/16 x .3

From 220 feet to 240 feet
 From 260 feet to 280 feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 300 feet

9. Static water level 190 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality GOOD

Date started 9/8, 20 05
 Date completed 9/21, 20 05

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>AIR</u>	<u>15+</u>	<u>8</u>

2006 MAR -1 PM 3:45

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name DESERT DRIVING CORPORATION Contractor
 Address 811 SPRING VALLEY DRIVE Contractor
GARDNERVILLE, NV 89410

Nevada contractor's license number issued by the State Contractor's Board 60503
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2282

Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 10/02/05

RECEIVED
 2005 OCT -5 AM 11:43
 STATE ENGINEERS OFFICE

RECEIVED