


Corrected
STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 101442
 Permit No. _____
 Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56631

1. OWNE Hawk Properties
 MAILING ADDRESS 880 Hwy 95 A Fernley, NV 89408
 Fernley, NV 89408

ADDRESS AT WELL LOCATION 4864 Hawk Dr.
 Fallon, NV 89406

2. LOCATION ~~SE~~ 1/4 ~~NW~~ NE 1/4 Sec 21 T 19 R 28
 PERMIT NO. Parcel No. 008-284-16

Latitude 39.4954 Longitude -119.8463 WGS 84
 Subdivision Name County Churchill

3. WORK PERFORMED
 New Well

4. PROPOSED USE
 Domestic

5. WELL TYPE
 Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	10	10
Brown Clay		10	15	5
Brown Sand		15	30	15
Brown Gravel		30	38	8
Gray Clay		38	45	7
Gray Sand		45	56	11
Brown Sand		56	70	14
Brown Sand		70	80	10

8. WELL CONSTRUCTION

Depth Drilled Depth Cased 80 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	50 Feet
10 Inches	50 Feet	80 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	3.85	0.258	20	80

Perforations:

Type perforation Saw Cut
 Size perforation 0.125
 From 77 feet to 80 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 50 feet to 80 Feet

9. WATER LEVEL

Static Water Level 12 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
 issued by the State Contractor's

Nevada driller's license number issued by the 2307
 Division of Water Resources the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 7/17/2006

Date started 5/15/06
 Date completed 5/15/06

7. WELL TEST DATA

TEST METHOD

RECEIVED
 2006 OCT -2 PM 12:02
 STATE ENGINEERS OFFICE

39.495504°N
119.846317°W
NAD83 CONUS