

STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 101464
Permit No. _____
Basin 107

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58326-2

1. OWNE Hanks Construction
MAILING ADDRESS 3170 Eugene Way Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION - 5133 Toyon Dr.
Fallon, NV 89406

2. LOCATION NW 1/4 ~~NW~~ 1/4 Sec 22 T 18 R 28
PERMIT NO NE Parcel No. 006-435-58

Latitude 39.41569 Longitude -118.8259 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	12	12
Brown Clay		12	16	4
Brown Sand		16	44	28
Black Clay		44	51	7
Brown Sand		51	101	50
Brown Clay		101	104	3
Brown Sand	X	104	121	17

8. WELL CONSTRUCTION

Depth Drilled 121 Depth Cased 121 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	121 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	3.85	0.258	20	121

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 118 feet to 121 feet

Surface Seal Yes No

Seal Type:

Depth of Seal _____

Placement Method:

Gravel Packed: Yes No

From 50 feet to 121 Feet

9. WATER LEVEL

Static Water Level _____ feet below land surface

Artesian Flow G.P.M. _____ P.S.I. _____

Water temperature _____ ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road
Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resources the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 8/18/2006

Date started 8/8/2006
Date completed 8/8/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)