

Log No. 101488
 Permit No. _____
 Basin 069

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44404
 ADDRESS AT WELL LOCATION 3 miles south of Sheldon Lane & Hot Springs

1. OWNER John Feorock
 MAILING ADDRESS 451 BAK PO McDermitt, NV 89421
 2. LOCATION SE 1/4 NW 1/4 Sec 4 T. 40 N/S R. 40 E. Humboldt County
 PERMIT NO. 006-061-48 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Topsoil		0	2	2
Sand		2	10	8
Course Sand		10	35	25
Sand + Gravel		35	50	15
Clay		50	100	50
Clay + Gravel		100	110	10
Sand + Gravel	yes	110	140	30

8. WELL CONSTRUCTION

Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>10 5/8</u>	0	140	140

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>10</u>	<u>1 8/8</u>	<u>+2</u>	<u>140</u>

Perforations:
 Type perforation Factory Lt
 Size perforation 3/32 X 3'
 From 110 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature 60 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fred Anderson + Sons Contractor
 Address 10760 Grass Valley Rd Winn NV 89445 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 021467
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2083
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date March 30, 2003

Date started 3-26-2003
 Date completed 3-27-2003

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>100</u>		<u>4</u>

RECEIVED
 2006 AUG 23 AM 11:30
 STATE ENGINEERS OFFICE