

101899



Lahontan GeoScience, Inc.

Well Abandonment Log

Project:
Water Well Closures in
Dixie Valley

Project No.:
NASF: 01250
Sheet 1 of 1

Contract No:
N44255-01-C-7021


Boring No.:
004B



Location (TRS): T. 23N, R. 35E, Sec. 1, SW¼, SW¼ Location (Lat/Lon): 39,887815N 117,994936W NAD83 Elevation: 3448 ft

Permit No.: 22082	Well Log: none	Measured Depth: 77 ft	Perf. Date:
Borehole Dia.: unknown	Casing Size: 12", steel	Measured Casing Size: 12", steel	Plug Date: 4/16/02
Borehole Depth: unknown	Casing Depth: unknown	Static Water Level: 28 ft bgs	Supervised by: Phil Oberlander
Perforations at time of construction: unknown		Additional Perforations: none	Driller: Bill Knoblock

Depth (feet)	Lithology	Detail	Well Construction	
	*Recorded at time of drilling		*Recorded at time of drilling	Abandonment
0		concrete pad at surface		
				casing breaks in upper 30 ft well slanted
		no evidence of gravel pack		
			static water level = 28 ft bgs	
50				plug date: 4/16/02 vol. of cement = 5.0 cu. yds density = 15.3 lbs./gal.
				Measured Depth = 77 ft
100				



rec 1-20-06
RC 1-4-07