

101913



Lahontan GeoScience, Inc.
Well Abandonment Log

Project:
Water Well Closures in
Dixie Valley

Project No.:
NASF: 01250
Sheet 1 of 1
Boring No.:
0310

Contract No:
N44255-01-C-7021

Location (TRS):
T. 21N, R. 35E, Sec. 9, ^{SW}NW¼, NW¼

Location (Lat/Lon): 39.701816°N 118.058586°W NAD83
39° 42.104' N, 118° 3.573' W NAD83

Elevation:
3408 ft

Permit No.:
44505
Well Log:
none

Measured Depth:
232 ft

Perf. Date:
4/18/02

Borehole Dia.:
unknown
Casing Size:
unknown

Measured Casing Size:
4", PVC

Plug Date:
4/18/02

Borehole Depth:
unknown
Casing Depth:
unknown

Static Water Level:
flowing

Supervised by:
Phil Oberlander


Perforations at time of construction:
unknown

Additional Perforations:
0-228 ft

Driller:
Bill Knoblock

Depth (feet)	Lithology	Detail	Well Construction	
	*Recorded at time of drilling		*Recorded at time of drilling	Abandonment
0			<p>static water level = flowing</p> <p>no evidence of surface seal</p>	
50			<p>new perforations: 0 - 228 ft</p>	
100			<p>no evidence of gravel pack</p>	
150				
200				
232				Measured Depth = 232 ft
250				
300				

plug date: 4/18/02
vol. of cement = 1.0 cu. yds
density = 15.1 lbs./gal.



Rec 1-20-06
RC 14-07