



Lahontan GeoScience, Inc.
Well Abandonment Log

Project:
Water Well Closures in
Dixie Valley

Project No.:
FNAS: 01250
Sheet 1 of 1
Boring No.:
33B

Contract No:
N44255-01-C-7021

Location (TRS): T. 21N, R. 35E, Sec. 9, SE¼, SE¼		Location (Lat/Lon): <i>NAD 83</i> N 39° 41.687', W 118° 2.686' <i>NAD 83</i>		Elevation: 3424 ft
Permit No.: 44508	Well Log: none	Measured Depth: 120 ft		Perf. Date: N/A
Borehole Dia.: unknown	Casing Size: 4.5 inch, PVC	Measured Casing Size: 4.5 inches, PVC		Plug Date: 2/7/02
Borehole Depth: unknown	Casing Depth: unknown	Static Water Level: flowing at 15 gpm		Supervised by: Phil Oberlander
Perforations at time of construction: unknown		Additional Perforations: none		Driller: George Steele

Depth (feet)	Lithology	Detail	Well Construction	
	*Recorded at time of drilling		*Recorded at time of drilling	Abandonment
0	no log available			flowing at 15 gpm
50				<div style="border: 1px solid black; padding: 5px;"> plug date: 2/7/02 vol. of cement = 1.0 cu. yds nominal density = 15.7 lbs./gal. </div>
100				
150				Measured Depth = 120 ft

see 1-20-06
RC-1-4-07