




Lahontan GeoScience, Inc.
Well Abandonment Log

Project:
Water Well Closures in
Dixie Valley

Contract No:
N44255-01-C-7021

Project No.:
FNAS: 01250
Sheet 1 of 1
Boring No.:
96D

101935



Location (TRS): T. 21N, R. 34E, Sec. 25, SE¼, SE¼		Location (Lat/Lon):		Elevation: 3490 ft
Permit No.: none	Well Log: none	Measured Depth: 25 ft	Perf. Date: 1/15/02	
Borehole Dia.: unknown	Casing Size: 56 inches	Measured Casing Size: 56 inches, concrete	Plug Date: 2/7/02	
Borehole Depth: unknown	Casing Depth: unknown	Static Water Level: 20 ft bgs	Supervised by: Phil Oberlander	
Perforations at time of construction: unknown		Additional Perforations: none	Driller: George Steele	

Depth (feet)	Lithology	Detail	Well Construction	
	*Recorded at time of drilling		*Recorded at time of drilling	Abandonment
0	no log available			no surface seal
				no perforations concrete casing
25			static water level = 20 ft bgs	Measured Depth 25 ft
50				

plug date: 2/7/02
vol. of cement = 16.0 cu. yds
nominal density = 15.7 lbs./gal.

REC 1-20-06
RC 1-4-07