



STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY  
Log No. 102789  
Permit No. \_\_\_\_\_  
Basin 057

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57494

OWNER Reno-Tahoe Airport Authority ADDRESS AT WELL LOCATION 1700 EAST PLUMB LANE  
MAILING ADDRESS P.O. Box 12496 Reno NV 89510 Reno NV 89502  
Subdivision Name: N/A County: Washoe

2 LOCATION NW 1/4 N2 1/4 Sec 19 T 19 R 20 E Latitude N 39° 30.340' UTM E  NAD 27  
PERMIT/WAIVER No. 4-000045 | 015-294-08 Longitude W 119° 46.705' N  NAD 83/WGS 84  
Issued by Water Resources Parcel No.

3 TYPE OF WELL  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor MW#4  Stock  
Is this well being plugged because a replacement well was drilled? NO  
If yes, what is replacement well NOI? -  
Is there an existing well log? NO  
If yes, what is NDWR well log #? -

4 EXISTING WELL CONSTRUCTION

Depth Drilled 23 Feet Depth Cased 23 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.70</u>	<u>0.308</u>	<u>0</u>	<u>23</u>

7 WELL PLUGGING PROCEDURE

Was well cleaned out to total depth?  yes  no  
If well was not cleaned out to total depth, please explain why: -

Was the well contaminated?  yes  no  
Was the casing pulled?  yes  no  
Was the casing over drilled?  yes  no  
If casing was left in place, please show where additional perforations were made:

Existing Perforations:

Type of perforation skipped  
Size of perforation 0.020

From	feet to	feet	feet
<u>13</u>	<u>23</u>		

Additional Perforations:

Type of perforator used: -

From	feet to	feet	Number of perfs per linear foot

5 WATER LEVEL

Static water level 10' feet below land surface  
Artesian flow None G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

8 WELL PLUGGING MATERIALS

Material Used

From	feet to	feet	Material Used	<input checked="" type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<u>0</u>	<u>23</u>	<u>feet</u>	<u>neat cement</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>

Neat Cement Fluid Weight 18.8 lbs/gal  
Bentonite Grout \_\_\_\_\_ % bentonite

Date Started 10/18/06  
Date Completed 10/18/06

6 Additional Notes or Comments

N 39.505773  
W 119.777413 NAD27

2006 NOV - 1 11:11 AM

9 DRILLER'S CERTIFICATION

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name DALE A. LEHMAN Contractor  
Address 520 Edison Way Contractor  
Reno NV 89502  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board \_\_\_\_\_  
Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller M-1976  
Signed Dale A. Lehman  
By driller performing actual drilling on site or contractor  
Date 10/26/06