

STATE OF NEVADA DIVISION OF WATER RESOURCES <b>WELL DRILLER'S REPORT</b>		OFFICE USE ONLY	
		Log No.	103329
		Permit No.	
		Basin	212
PRINT OR TYPE ONLY		Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340	
DO NOT WRITE ON BACK		NOTICE OF INTENT NO. 31424	
1. OWNER Clark County Aviation MAILING ADDRESS P.O. Box 11005 Las Vegas, Nv		ADDRESS AT WELL LOCATION McCarren Airport Terminal 3 5757 Wayne Newton Boulevard, Las Vegas, NV Subdivision Name: County: CLARK	
2. LOCATION NE 1/4 NE 1/4 Sec 34 T 21 N S R 41 E PERMIT/WAIVER No. DW-1243A 162-34-502-010		Latitude UTM E NAD 27 Longitude N x NAD 83/WGS 84 Parcel No. 162-35-101-018	
3. WORKED PERFORMED <input checked="" type="checkbox"/> New Well <input type="checkbox"/> Replace <input type="checkbox"/> Recondition <input type="checkbox"/> Deepen <input checked="" type="checkbox"/> Other <input type="checkbox"/> Dewatering Well <input type="checkbox"/> Municipal/Industrial		4. PROPOSED USE Dewater <input checked="" type="checkbox"/> Irrigation <input type="checkbox"/> Test <input type="checkbox"/> Stock <input type="checkbox"/> Domestic <input type="checkbox"/> Monitor	
5. WELL TYPE <input type="checkbox"/> Cable <input type="checkbox"/> Rotary <input type="checkbox"/> RVC <input checked="" type="checkbox"/> Other Auger Bucket			
6. LITHOLOGIC LOG		9. WELL CONSTRUCTION	
Material Water From To Thickness Strata		Depth Drilled 51' Feet Depth Cased 50' Feet	
Well # 7452 N486501.8 E631563		HOLE DIAMETER (BIT SIZE) 24" From 0 To 50 24" Inches surface Feet 50' BGL Feet Inches Feet Feet Inches Feet Feet	
Clayey Gravel 0 11		CASING SCHEDULE	
Caliche - white/hard 11 13		Size O.D. Weight/Ft. Wall Thickness From To (Inches) (Pounds) (Inches) (Feet) (Feet)	
Fat Clay-with sand, gravel 13 18		6.5 3.6 .280 0 20	
Silty Clayey Sand - red,brown 18 21		Perforations:	
Clayey Gravel, cemented lenses 21 34		Type of perforation machine slot Size of perforation .032"	
Sandy Fat Clay, brown to tan 34 47		From 20 feet to 50 feet From feet to feet From feet to feet From feet to feet	
Caliche - moderate cemented 47 49		Annular Seal: Yes <input checked="" type="checkbox"/> No	
Caliche - hard 49 51		Neat Cement to Pumped Poured Cement Grout to Pumped Poured Concrete Grout to Pumped Poured ≥30% Bentonite Grout to Pumped Poured	
Well #7453 N486500.4 E631463		Gravel Pack: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No 0 50 Pumped <input checked="" type="checkbox"/> Poured	
Clayey Gravel 0 11		Type: pea gravel	
Caliche - white/hard 11 18		Bentonite Chips: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No to Pumped Poured	
Silty Clayey Sand - red,brown 18 21		Type:	
Clayey Gravel, cemented lenses 21 34			
Sandy Fat Clay, brown to tan 34 47			
Caliche - moderate cemented 47 49			
Caliche - hard 49 51			
Date started: 6-23-07 20 07			
Date completed: 6-23-07 20 07			
7. Water Level Static water level: 27' feet below land surface Artesian Flow: G.P.M. P.S.I. Water Temperature: °F Quality:		10. DRILLER'S CERTIFICATION This well was drilled under my supervision and the report is true to the best of my knowledge. Name: Griffin Dewatering Corp Contractor Address: 536 E. Maitland Street Contractor Ontario, Ca 91761 Nevada contractor's license number issued by the State Contractor's Board C-23 0031246 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2264 Signed: [Signature] By driller performing actual drilling on site or contractor Date: June 25, 2007	
8. WELL TEST DATA TEST METHOD: Baller Pump Air Lift G.P.M. Draw Down Time (Hours) (Feet Below Static)			

RECEIVED

JUL 12 2007

LAS VEGAS OFFICE