

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
Log No. 103335  
Permit No. \_\_\_\_\_  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31425

1. OWNER Clark County Aviation ADDRESS AT WELL LOCATION McCarren Airport Terminal 3  
MAILING ADDRESS P.O. Box 11005 5757 Wayne Newton Boulevard, Las Vegas, NV  
Las Vegas, Nv Subdivision Name: \_\_\_\_\_ County: CLARK

2. LOCATION N 1/4 NW 1/4 Sec 35 T 21 S R 61 E Latitude \_\_\_\_\_ UTM E \_\_\_\_\_ NAD 27  
PERMIT/WAIVER No. DW-1244A 162-35-101-018 Longitude \_\_\_\_\_ N \_\_\_\_\_ x NAD 83/WGS 84  
Issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED 4. PROPOSED USE Dr water 5. WELL TYPE  
 New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC  
Deepen  Other Dewatering Well Municipal/Industrial  Monitor Stock Air  Other Auger Bucket

6. LITHOLOGIC LOG

| Material                           | Water Strata | From | To | Thick-ness |
|------------------------------------|--------------|------|----|------------|
| Well # 7438                        |              |      |    |            |
| N486479.2 E632563.1                |              |      |    |            |
| Fill - gravelly clay               |              | 0    | 8  | 8          |
| Sandy lean clay                    |              | 8    | 16 | 8          |
| Caliche - hard off white           |              | 16   | 18 | 2          |
| Sandy lean clay                    |              | 18   | 25 | 7          |
| Fat Clay - w/gravels               |              | 25   | 48 | 23         |
| Caliche - hard off white           |              | 48   | 52 | 4          |
| Fat Clay - w/gravels partially cem |              | 52   | 61 | 9          |
| Well #7439                         |              |      |    |            |
| N486460.7 E632463.2                |              |      |    |            |
| Fill - gravelly clay               |              | 0    | 8  | 8          |
| Sandy lean clay                    |              | 8    | 16 | 8          |
| Caliche - hard off white           |              | 16   | 18 | 2          |
| Sandy lean clay                    |              | 18   | 25 | 7          |
| Fat Clay - w/gravels               |              | 25   | 48 | 23         |
| Caliche - hard off white           |              | 48   | 52 | 4          |
| Fat Clay - w/gravels partially cem |              | 52   | 61 | 9          |

9. WELL CONSTRUCTION

| Depth Drilled              | 61'                 | Feet                    | Depth Cased | 60'       | Feet |
|----------------------------|---------------------|-------------------------|-------------|-----------|------|
| HOLE DIAMETER (BIT SIZE)   |                     |                         |             |           |      |
| 24"                        | From                | 0                       | To          | 50        | Feet |
| 24"                        | Inches surface      | Feet                    | 61'         | Feet      | Feet |
|                            | Inches              | Feet                    |             | Feet      | Feet |
|                            | Inches              | Feet                    |             | Feet      | Feet |
| CASING SCHEDULE            |                     |                         |             |           |      |
| Size O.D. (Inches)         | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |      |
| 6.5                        | 3.6                 | .280                    | 0           | 30        |      |
| Perforations:              |                     |                         |             |           |      |
| Type of perforation        | machine slot        |                         |             |           |      |
| Size of perforation        | .032"               |                         |             |           |      |
| From 30                    | feet to             | 60                      | feet        |           |      |
| From                       | feet to             |                         | feet        |           |      |
| From                       | feet to             |                         | feet        |           |      |
| From                       | feet to             |                         | feet        |           |      |
| From                       | feet to             |                         | feet        |           |      |
| Annular Seal: Yes X No     |                     |                         |             |           |      |
| Neat Cement                | to                  |                         | Pumped      | Poured    |      |
| Cement Grout               | to                  |                         | Pumped      | Poured    |      |
| Concrete Grout             | to                  |                         | Pumped      | Poured    |      |
| ≥30% Bentonite Grout       | to                  |                         | Pumped      | Poured    |      |
| Gravel Pack: X Yes No 0 50 |                     |                         | Pumped      | X Poured  |      |
| Type:                      | pea gravel          |                         |             |           |      |
| Bentonite Chips: Yes X No  | to                  |                         | Pumped      | Poured    |      |
| Type:                      |                     |                         |             |           |      |

Date started: 27-Jun , 20 07  
Date completed: 6/27/2007 , 20 07

7. Water Level  
Static water level: 31 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

| TEST METHOD: | Bailer | x Pump                        | Air Lift     |
|--------------|--------|-------------------------------|--------------|
|              | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|              |        |                               |              |
|              |        |                               |              |
|              |        |                               |              |
|              |        |                               |              |
|              |        |                               |              |
|              |        |                               |              |
|              |        |                               |              |

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Griffin Dewatering Corp  
Contractor  
Address 536 E. Maitland Street  
Contractor  
Ontario, Ca 91761  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board C-23 0031246  
Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller M-2264  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date July 9, 2007

LAS VEGAS OFFICE