



STATE OF NEVADA		DIVISION OF WATER RESOURCES		WELL DRILLER'S REPORT		OFFICE USE ONLY	
				Log No. 103337			
				Permit No.			
				Basin 212			
PRINT OR TYPE ONLY		Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340					
DO NOT WRITE ON BACK							
						NOTICE OF INTENT NO. 31425	
1. OWNER Clark County Aviation		ADDRESS AT WELL LOCATION McCarren Airport Terminal 3					
MAILING ADDRESS P.O. Box 11005		5757 Wanye Newton Boulevard, Las Vegas, NV					
Las Vegas, Nv		Subdivision Name:		County: CLARK			
2. LOCATION 1/4 Sec 35		T 21		R 61		E	
PERMIT/WAIVER No. DW-1244A		162-35-101-018		Latitude		UTM E	
Issued by Water Resources		Parcel No.		N		x NAD 83/WGS 84	
3. WORKED PERFORMED			4. PROPOSED USE water			5. WELL TYPE	
<input checked="" type="checkbox"/> New Well			<input type="checkbox"/> Domestic			<input type="checkbox"/> Cable	
<input type="checkbox"/> Replace			<input type="checkbox"/> Irrigation			<input type="checkbox"/> Rotary	
<input type="checkbox"/> Recondition			<input type="checkbox"/> Test			<input type="checkbox"/> RVC	
<input type="checkbox"/> Deepen			<input type="checkbox"/> Municipal/Industrial			<input type="checkbox"/> Air	
<input checked="" type="checkbox"/> Other			<input checked="" type="checkbox"/> Monitor			<input checked="" type="checkbox"/> Other	
<input type="checkbox"/> Dewatering Well			<input type="checkbox"/> Stock			<input type="checkbox"/> Auger Bucket	
6. LITHOLOGIC LOG				9. WELL CONSTRUCTION			
Material				Depth Drilled 61' Feet			
Water Strata				Depth Cased 60' Feet			
From				HOLE DIAMETER (BIT SIZE)			
To				24" From 0 To 50			
Thick-ness				24" Inches surface Feet 61' Feet			
Well # 7436				Inches Feet Feet			
N486500.1 E632763				Inches Feet Feet			
Fill - gravelly clay				CASING SCHEDULE			
Sandy lean clay				Size O.D. Weight/Ft. Wall Thickness From To			
Caliche - hard off white				(Inches) (Pounds) (Inches) (Feet) (Feet)			
Sandy lean clay				6.5 3.6 .280 0 30			
Fat Clay - w/gravels				Perforations:			
Caliche - hard off white				Type of perforation machine slot			
Fat Clay - w/gravels partially cem				Size of perforation .032"			
				From 30 feet to 60 feet			
				From feet to feet			
				From feet to feet			
				From feet to feet			
				From feet to feet			
				Annular Seal: Yes <input checked="" type="checkbox"/> No			
				Neat Cement to Pumped Poured			
				Cement Grout to Pumped Poured			
				Concrete Grout to Pumped Poured			
				≥30% Bentonite Grout to Pumped Poured			
				Gravel Pack: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No 0 50 Pumped <input checked="" type="checkbox"/> Poured			
				Type: pea gravel			
				Bentonite Chips: Yes <input checked="" type="checkbox"/> No to Pumped Poured			
				Type:			
Date started: 28-Jun		20 07		10. DRILLER'S CERTIFICATION			
Date completed: 6/28/2007		20 07		This well was drilled under my supervision and the report is true to the best of my knowledge.			
7. Water Level		Static water level: 31 feet below land surface		Name Griffin Dewatering Corp			
Artesian Flow:		G.P.M. P.S.I.		Contractor			
Water Temperature: °F		Quality:		Address 536 E. Maitland Street			
8. WELL TEST DATA		TEST METHOD: Bailer <input checked="" type="checkbox"/> Pump Air Lift		Contractor			
G.P.M.		Draw Down (Feet Below Static)		536 E. Maitland Street			
				Ontario, Ca 91761			
				Nevada contractor's license number			
				issued by the State Contractor's Board C-23 0031246			
				Nevada driller's license number issued by the			
				Division of Water Resources, the on-site driller M-2264			
				Signed <i>[Signature]</i>			
				By driller performing actual drilling on site or contractor			
				Date July 4, 2007			

LAS VEGAS OFFICE