

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 103344
Permit No. _____
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31425

1. OWNER Clark County Aviation
MAILING ADDRESS P.O. Box 11005
Las Vegas, Nv

ADDRESS AT WELL LOCATION McCarren Airport Terminal 3
5757 Wanye Newton Boulevard, Las Vegas, NV
Subdivision Name: _____ County: Clark

2. LOCATION NW ¼ NW ¼ Sec 35 T 21S N/S R 61 E
PERMIT/WAIVER No. DW-1244A 162-35-101-018
Issued by Water Resources Parcel No. _____

Latitude _____ UTM E NAD 27
Longitude _____ N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other Dewatering Well

4. PROPOSED USE Dewater
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger Bucket

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Well # 7428				
N 486576.3 E633463.7				
Fill - gravelly clay		0	9	9
Sandy lean clay		9	14	5
Caliche - hard off white		14	16	2
Sandy lean clay		16	20	4
Fat Clay - w/gravels		20	48	28
Caliche - hard off white		48	52	4
Fat Clay - w/gravels partially cem		52	61	9
Well #7429				
N486513.9 E633463				
Fill - gravelly clay		0	9	9
Sandy lean clay		9	14	5
Caliche - hard off white		14	16	2
Sandy lean clay		16	20	4
Fat Clay - w/gravels		20	48	28
Caliche - hard off white		48	52	4
Fat Clay - w/gravels partially cem		52	61	9

9. WELL CONSTRUCTION				
Depth Drilled	61'	Feet	Depth Cased	60'
HOLE DIAMETER (BIT SIZE)				
	From	To		
24"	Inches surface	Feet	61' BGL	Feet
	Inches	Feet		Feet
	Inches	Feet		Feet
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.5	3.6	.280	0	30

Perforations:
Type of perforation machine slot
Size of perforation .032"
From 30 feet to 60 feet
From _____ feet to _____ feet

Annular Seal: Yes No
 Neat Cement to _____ Pumped Poured
 Cement Grout to _____ Pumped Poured
 Concrete Grout to _____ Pumped Poured
 ≥30% Bentonite Grout to _____ Pumped Poured
Gravel Pack: Yes No to _____ Pumped Poured
Type: pea gravel
Bentonite Chips: Yes No to _____ Pumped Poured
Type: _____

Date started: 3-Jul, 20 07
Date completed: 3-Jul, 20 07

7. Water Level
Static water level: 37 feet below land surface
Artesian Flow: _____ G.P.M. _____ P.S.I.
Water Temperature: _____ °F
Quality: _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Griffin Dewatering Corp
Contractor
Address 536 E. Maitland Street
Contractor
Ontario, Ca 91761
Nevada contractor's license number issued by the State Contractor's Board C-23 0031246
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2264
Signed [Signature]
By driller performing actual drilling on site or contractor
Date July 9, 2007

8. WELL TEST DATA			
TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			