


STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**



OFFICE USE ONLY  
Log No. 103505  
Permit No. \_\_\_\_\_  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK  
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31425

1. OWNER Clark County Aviation ADDRESS AT WELL LOCATION McCarren Airport Terminal 3  
MAILING ADDRESS P.O. Box 11005 5757 Wayne Newton Boulevard, Las Vegas, NV  
Las Vegas, Nv Subdivision Name: \_\_\_\_\_ County: Clark

2. LOCATION NW ¼ NW ¼ Sec 35 T 21S N/S R 61 E Latitude \_\_\_\_\_ UTM E \_\_\_\_\_ NAD 27  
PERMIT/WAIVER No. DW-1244A 162-35-101-018 Longitude \_\_\_\_\_ N \_\_\_\_\_ x NAD 83/WGS 84  
Issued by Water Resources Parcel No. 162-35-101-018

3. WORKED PERFORMED  
New Well \_\_\_\_\_ Replace \_\_\_\_\_ Recondition \_\_\_\_\_  
Deepen \_\_\_\_\_ x Other \_\_\_\_\_ Dewatering Well \_\_\_\_\_  
4. PROPOSED USE DEWATER 5. WELL TYPE  
Domestic \_\_\_\_\_ Irrigation \_\_\_\_\_ Test \_\_\_\_\_ Cable \_\_\_\_\_ Rotary \_\_\_\_\_ RVC \_\_\_\_\_  
Municipal/Industrial \_\_\_\_\_ Monitor \_\_\_\_\_ Stock \_\_\_\_\_ Air \_\_\_\_\_ x Other \_\_\_\_\_ Auger Bucket \_\_\_\_\_

LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
<b>Well #7416</b>				
N486854.2 E632611				
Clayey Gravel		0	11	
Caliche - white/hard		11	13	
Fat Clay-with sand, gravel		13	18	
Silty Clayey Sand - red,brown		18	22	
Clayey Gravel, cemented lenses		22	34	
Sandy Fat Clay, brown to tan		34	39	
Caliche - moderate cemented		39	49	
Caliche - hard		49	51	
<b>Well #7417</b>				
N486853.5 E632711.1				
Clayey Gravel		0	11	
Caliche - white/hard		11	14	
Fat Clay-with sand, gravel		14	18	
Silty Clayey Sand - red,brown		18	21	
Clayey Gravel, cemented lenses		21	34	
Sandy Fat Clay, brown to tan		34	47	
Caliche - moderate cemented		47	49	
Caliche - hard		49	51	

WELL CONSTRUCTION				
Depth Drilled	51'	Feet	Depth Cased	50'
HOLE DIAMETER (BIT SIZE)				
24"	From	0	To	50
24"	Inches	surface	Feet	50' BGL
	Inches		Feet	Feet
	Inches		Feet	Feet
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.5	3.6	.280	0	20

Perforations:  
Type of perforation machine slot  
Size of perforation .032"  
From 20 feet to 50 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Annular Seal: Yes  No   
Neat Cement \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Cement Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Concrete Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
≥30% Bentonite Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Gravel Pack: X Yes No 0 50 Pumped X Poured  
Type: \_\_\_\_\_ pea gravel  
Bentonite Chips: Yes  No  to \_\_\_\_\_ Pumped Poured  
Type: \_\_\_\_\_

Date started: 6-Jul, 20 07  
Date completed: 6-Jul, 20 07

7. Water Level  
Static water level: 26' feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

WELL TEST DATA			
TEST METHOD:	Bailer	Pump	Air Lift
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

**DCNR/DWR  
RECEIVED**

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Griffin Dewatering Corp  
Contractor  
Address 536 E. Maitland Street  
Contractor  
Ontario, Ca 91761  
Nevada contractor's license number  
issued by the State Contractor's Board C-23 0031246  
Nevada driller's license number issued by the  
Division of Water Resources, the on-site driller M-2264  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 7/21/07

(Rev. 05-06)

AUG 03 2007

USE ADDITIONAL SHEETS IF NECESSARY

**LAS VEGAS OFFICE**