

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 103599
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60022-4

1. OWNER A&k Earthmovers -
MAILING ADDRESS P.o.box 1059 Fallon, NV 89407
Fallon, NV 89407

ADDRESS AT WELL LOCATION Moody Lane
Fallon, NV 89406

2. LOCATION NE 1/4 NE 1/4 Sec 23 T 19 R 28
PERMIT NO Dew-69 Parcel No.

Latitude 39.50072 Longitude -118.80062 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Dewatering

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay	X	0	24	24
Brown Sand	X	24	40	16

N 39,500820
W 118,799642 NAD27

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
22 Inches	0 Feet	40 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	40

Perforations:

Type perforation Well screen
Size perforation 0.032
From 0 feet to 40 feet

Surface Sea Yes No

Seal Type:
Concrete Grout

Depth of Seal 3

Placement Method: Pumped

Gravel Packed: Yes No

From 3 feet to 40 Feet

9. WATER LEVEL

Static Water Level 7 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION


This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contracto

Address 403 McLean Road
Fallon, NV 89407

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe 

By driller performing the actual drilling on site or contract

Date 8/14/2007

Date started 8/7/2007

Date completed 8/7/2007

7. WELL TEST DATA

TEST METHOD

Comments GPM Drawdown Time (Hours)

Comments	GPM	Drawdown	Time (Hours)
STATE ENGINEERS OFFICE			
2007 AUG 16 AM 11:22			

3/8 Hole plug