

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 301/4

1. OWNER Alejandro Perez ADDRESS AT WELL LOCATION 1175 North Ed Clark way Mesquite NV  
 MAILING ADDRESS P.O. Box 1227 Overton NV 89040  
 2. LOCATION N/E 1/4 S/W 1/4 Sec. 24 T. 14 N. R. 65 E. Clark County \_\_\_\_\_  
 PERMIT NO. 0 Issued by Water Resources 03-0-24-301-012 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material  | Water Strata | From | To  | Thick-ness |
|---|--------------|------|-----|------------|
| Clay  |              | 0    | 200 | 200        |
| silty clay Boulders                             | X            | 200  | 400 | 200        |
| Clay  |              | 400  | 410 | 10         |
| Datum WGS 84<br>N 36° 42' 19"<br>W 114° 40' 13" |              |      |     |            |

DCNR/DWR  
 RECEIVED  
 SEP 27 2007  
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 410 Feet Depth Cased 410 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 Feet To 410 Feet  
10 5/8 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 1/2</u>       | <u>PVC</u>          | <u>sch 40</u>           | <u>0</u>    | <u>410</u> |

Perforations:  
 Type perforation saw cut  
 Size perforation 1/2" x 4"  
 From 80 feet to 120 feet  
 From 150 feet to 290 feet  
 From 280 feet to 340 feet  
 From 380 feet to 410 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50' feet to 410 feet

9. WATER LEVEL  
 Static water level 1.30 feet below land surface  
 Artesian flow 2 G.P.M. 0 P.S.I.  
 Water temperature cool °F Quality fair

Date started 8-22-07, 20\_\_\_\_\_  
 Date completed 9-3-07, 20\_\_\_\_\_  
 7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M.    | Draw Down (Feet Below Static) | Time (Hours) |
|-----------|-------------------------------|--------------|
| <u>25</u> |                               | <u>9</u>     |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Davis Drilling and Pumps Contractor  
 Address HC 61 Box 54 Hiko NV 89017 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0028266  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1191  
 Signed M. Davis  
 By driller performing actual drilling on site or contractor  
 Date 9-4-07