

STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 103882  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60005

1. OWNER Brent Greening  
MAILING ADDRESS 978 S Crook Rd Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION 978 Crook Rd.  
Fallon, NV 89406

2. LOCATION SW 1/4 SW 1/4 Sec 33 T 19 R 29  
PERMIT NO R-545 Parcel No. 007-851-10

Latitude 39.46221 Longitude -118.74041  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown Sand		0	3	3
Brown Clay		3	24	21
Black Clay		24	26	2
Black Sand		26	74	48
Black Clay		74	96	22
Brown Clay		96	114	18
Brown Sand	X	114	120	6

N 39,462309  
W 118,739435 NAD27

8. WELL CONSTRUCTION

Depth Drilled 120 Depth Cased 120 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.3 Inches	0 Feet	100 Feet
10 Inches	100 Feet	120 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	17
6	4.0	0.316	17	120

Perforations:

Type perforation Saw Cut  
Size perforation 0.125  
From 115 feet to 120 feet

Surface Sea  Yes  No

Seal Type:  
Neat cement

Depth of Seal 100

Placement Method: Pumped

Gravel Packed:  Yes  No

From 100 feet to 120 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surface

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit Unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road  
Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resources, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 7/19/2007

Date started 7/18/2007  
Date completed 7/18/2007

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	15		1

STATE ENGINEERS OFFICE  
2007 JUL 30 AM 11:43