

033731
 PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31477

1. OWNER CITY OF LAS VEGAS REDEVELOPMENT ADDRESS AT WELL LOCATION 1501 N. DECATUR BLVD
 MAILING ADDRESS 400 E. STEWART AVE LAS VEGAS NV
 2. LOCATION NE 1/4 NE 1/4 Sec. 25 T. 20 N. R. 60 E. CLARK County
 PERMIT NO. MO-2787 138-25-503-006 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other MSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>ASPHALT</u>		<u>0</u>	<u>0.2</u>	<u>0.2</u>
<u>TYPE II</u>		<u>0.2</u>	<u>2.0</u>	<u>1.8</u>
<u>SILTY SAND</u>		<u>2.0</u>	<u>11.0</u>	<u>9.0</u>
<u>CRACKS</u>		<u>11.0</u>	<u>22.0</u>	<u>11.0</u>
<u>SILTY CLAY/CLAY</u>		<u>22.0</u>	<u>30.0</u>	<u>8.0</u>
<u>MAP DATUM</u>				
<u>WGS 84</u>				
<u>B-7 36° 11.188 N 115° 12.388 W</u>				
<u>B-8 36° 11.235 N 115° 12.415 W</u>				
<u>CONVERSION 2 2" TEMP WELLS</u>				
<u>30 PERMANENT WELLS</u>				
<u>2" x 30' SCREEN 30-15'</u>				
<u>BEAM 15'-0'</u>				
<u>SAND PACK 30-13'</u>				
<u>SEAL 13-0'</u>				
<u>B-3 36° 11.195 N 115° 12.385 W</u>				
<u>B-4 36° 11.197 N 115° 12.393 W</u>				

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet Depth Cased 30 Feet
 HOLE DIAMETER (BIT SIZE)
 From 8 1/2 Inches To 0 Feet 30 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.0</u>		<u>SCH 40 PVC</u>	<u>0</u>	<u>30</u>

Perforations:
 Type perforation MACHINE SECT
 Size perforation 1.020
 From 3.0 feet to 15' feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 13' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 30 feet to 13 feet

9. WATER LEVEL
 Static water level 25 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name ETAGLE DRILLING SERVICES LLC Contractor
 Address 7150 PLACID ST Contractor
LAS VEGAS NV 89119
 Nevada contractor's license number issued by the State Contractor's Board 51266
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2272
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 9/28/07

Date started 9/24, 2007
 Date completed 9/25, 2007

7. WELL TEST DATA
 TEST METHOD: Bailor Pump Air Lift
 G.P.M. DCN OVER Draw Down FEW BELOW STATIC Time (Hours)
UOT 0 2 2007
LAS VEGAS OFFICE