

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30999

1. OWNER Kearshaw Canyon LLC ADDRESS AT WELL LOCATION _____
MAILING ADDRESS _____

2. LOCATION NW 1/4 SW 1/4 Sec. 19 T. 23 N. R. 61 E Clark County _____
PERMIT NO. _____ Issued by Water Resources _____ Parcel No. 191-19-301-001 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil Caliche		0	2	2
Caliche		2	23	21
Clay		23	30	7
Clay & Gravel		30	67	37
Decomposed Granit		67	134	67
Granit		134	196	62
Decomposed Granit		196	207	11
Clay		207	246	39
Sand & Gravel		246	250	4
Brown Clay		250	256	6
Sand & Gravel	263	256	284	28
Bun Clay		284	291	7
Sand & Gravel		291	332	41
Decomposed Granit		332	442	110
Granit		442	486	44
Decomposed Granit	467	486	500	14
Decomposed Granit / sand		500	540	40

Stamp: **DCM**
REC
OCT 02 2007
LAS VEGAS NV

8. WELL CONSTRUCTION
Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)
From _____ To _____
1.0 Inches 0 Feet 540 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>Factory</u>	<u>0</u>	<u>540</u>

Perforations:
Type perforation Factory
Size perforation _____
From 340 feet to 540 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal _____ Cement Grout
Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
From _____ feet to _____ feet

Date started 7-20, 2007
Date completed 9-12, 2007

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>150</u>		<u>1 1/2</u>
	<u>GPS</u>		
	<u>35°</u>	<u>55°</u>	<u>59 N</u>
<u>NAD 83</u>	<u>115°</u>	<u>12°</u>	<u>07 W</u>

9. WATER LEVEL
Static water level _____ feet below land surface
Artesian flow _____ G.P.M. 150 P.S.I.
Water temperature cool °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name TOC 28 Water Wells Contractor
Address 2970 W Pebble Rd Contractor
Las Vegas NV 89123
Nevada contractor's license number 59948
issued by the State Contractor's Board
Nevada driller's license number issued by the 2316
Division of Water Resources, the on-site driller

Signed W. G. G.
By driller performing actual drilling on site or contractor
Date 9-12-07