

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59054

1. OWNER Dale Doutrée ADDRESS AT WELL LOCATION 470th South
 MAILING ADDRESS Box 151476 60th West Ely NV
Ely NV 89315
 2. LOCATION NW 1/4 NW 1/4 Sec. 23 T. 16 N. R. 63 E. White Pine County
 PERMIT NO. 10-510-15 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP Soil		0	8	8
Boulders-sand	X	8	70	62
Clay-Boulders-sand	X	70	190	120
Hard Rock	X	190	220	30
GPS W65 84				
N 39° 14.514'				
W 114° 51.485'				
N 39.241965				
W 114.857220 NAD27				

8. WELL CONSTRUCTION
 Depth Drilled 220 Feet Depth Cased 220 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 220 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>	<u>PVC</u>	<u>Sch 40</u>	<u>0</u>	<u>220</u>

Perforations:
 Type perforation Saw cut
 Size perforation 1/8" X 6"
 From 60 feet to 220 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 220 feet

9. WATER LEVEL
 Static water level 128 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Davis Drilling and Pumps Contractor
 Address HC 61 Box 54 Hiko NV Contractor
89017

Nevada contractor's license number issued by the State Contractor's Board 0028966
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1811
 Signed Mike Das
 By driller performing actual drilling on site or contractor
 Date 5-31-07

Date started 5-27-07, 20____
 Date completed 5-30-07, 20____

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>35</u>	<u>2</u>	<u>2</u>

STATE ENGINEERS ASSOCIATION
 2007 OCT 15 PM 12:59
 RECEIVED