

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20475

1. OWNER: City of Las Vegas  
Public Right of Way  
 MAILING ADDRESS: 18 Sawgrass Ct  
Las Vegas, NV 89113  
 ADDRESS AT WELL LOCATION: PREMONT ST + 10th ST  
 2. LOCATION: SE 1/4 NE 1/4 Sec. 34 T 20 N 8 R 61 Clark County  
 PERMIT NO. H-000237 Issued by Water Resources  
139-34-699-003 Parcel No. Clark Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other: 3" HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	8"	8"
ACCRUMATE BASE		8"	16"	8"
SANDY CLAY		1.5'	3'	1.5'
CALICHE		3'	8'	5'
SANDY CLAY		8'	10'	2'
CALICHE		10	12.5	2.5'
CLAYEY SAND		12.5	16.5	4'
SANDY CLAY		16.5	22	7.5
CLAYEY SAND		22	24	2'

MW-A-7  
 36, 1668 WGS 84  
 -115, 1349

OCT 23 2007

LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 24 Feet Depth Cased 24 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8 Inches To 0 Feet 24 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	PVC	SCA 40	0	24

Perforations:  
 Type perforation SUITED SCREEN  
 Size perforation 0.020 in  
 From 9 feet to 24 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 3  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 8 feet to 24 feet

Date started OCT 7, 2007  
 Date completed OCT 8, 2007

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 16' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Timothy Thompson Contractor  
 Address 750 PILOT ROAD SUTTER  
Las Vegas NV 89119  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2097  
 Signed Timothy Thompson  
 By driller performing actual drilling on site or contractor  
 Date \_\_\_\_\_