

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28476

1. OWNER City of Las Vegas PUBLIC RIGHT OF WAY ADDRESS AT WELL LOCATION PUBLIC RIGHT-OF-WAY  
 MAILING ADDRESS 13 SAGASS CT Fremont St + 10th St  
LAS VEGAS NV 89113  
 2. LOCATION SE 1/4 NE 1/4 Sec 34 T. 20 N. R. 61 @ CLARK County  
 PERMIT NO. H-000 237 139-34-699-003 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other 8" HSA

6. LITHOLOGIC LOG

| Material       | Water Strata | From | To    | Thick-ness |
|----------------|--------------|------|-------|------------|
| ASPHALT        |              | 0    | 8.5'  | 8.5'       |
| AGGREGATE BASE |              | 8.5' | 10.5' | 10.5'      |
| SANDY CLAY     |              | 1.5  | 3'    | 1.5'       |
| CLAYEY         |              | 3    | 9     | 6'         |
| CLAYEY SAND    |              | 9    | 14    | 5'         |
| SANDY CLAY     |              | 14   | 21    | 7          |
| CLAYEY SAND    |              | 21   | 24    | 3          |

MW-A-6  
 36.1667 WGS 84  
 -115.1348

OCT 23 2007

LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 24 Feet Depth Cased 24 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8 Inches To 24 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>2</u>           | <u>PVC</u>          | <u>SCA 40</u>           | <u>0</u>    | <u>24</u> |

Perforations:  
 Type perforation SLATED SCREEN  
 Size perforation 0.020 in  
 From 9 feet to 24 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 3  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 8 feet to 24 feet

9. WATER LEVEL  
 Static water level 16' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Timothy Thompson Contractor  
 Address 750 PILOT ROAD SUITE F Contractor  
Las Vegas NV 89119  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2097  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date \_\_\_\_\_

Date started OCT 7, 2007  
 Date completed OCT 8, 2007

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
|        |                               |              |
|        |                               |              |
|        |                               |              |
|        |                               |              |
|        |                               |              |