

Log No. 104607  
 Permit No. \_\_\_\_\_  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34722

1. OWNER Commerce Companies LLC ADDRESS AT WELL LOCATION 171 W. Centennial  
 MAILING ADDRESS Las Vegas, NV, 89031

2. LOCATION NW 1/4 NE 1/4 Sec. 27 T. 19 N/S R. 61 E. CLARK County  
 PERMIT NO. 124-27-502-007  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<b>ABANDON WELL</b>				
8" Steel casing		150 ft.		
Drill out trash - plastic + lumber.				
Perforate 150 ft up to 50 ft.				
Pump neat cement from bottom up to surface.				
N 36° 16' 29.1 NAD 27				
W 115° 08' 29.7				
Plugging of log 60656				
<b>DGNR/DWR RECEIVED</b>				
NOV 29 2007				
<b>LAS VEGAS OFFICE</b>				

8. WELL CONSTRUCTION  
 Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 75 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 11-28-07  
 Date completed 11-29-07

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 5360 N. Bonita Vista St Contractor  
Las Vegas, NV, 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed VH Dimick  
 By driller performing actual drilling on site or contractor  
 Date 11-29-07