

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33252

1. OWNER T-WHR LLC ADDRESS AT WELL LOCATION 900 S. FREMONT ST. LAS VEGAS NV
 MAILING ADDRESS 1 MAIN ST LAS VEGAS NV
 2. LOCATION 56 1/4 NE 1/4 Sec. 34 T. 20 N/S R. 61 E CLARK County
 PERMIT NO. 139-34-612-059 Parcel No. _____ Subdivision Name _____
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	10"	10"
TYPE II		10"	2.5'	1'8"
Silty Clay		2.5'	6	3.5'
CAHILL		6	10	4'
CLAYE SILT		10	21	11'
Clay		21	23	2'
WEAK CASHEM		23	26	3'
SILTY CLAY		26	40	14'
AS 1.5" O.D X 18.0 L SPARGE POINT ARM 37.5' 1.0" I.D SC480 PVC				
AS 2.1.5" O.D X 18.0 L SPARGE POINT ARM 27.5' 1.0" I.D SC480 PVC				
VET 4.25" O.D SC4 40 PVC, 020 SCREEN (10') 4.25" O.D SC4 40 PVC CASING (5')				
MAP DATUM <u>WGS 84</u> <u>36° 10' 61" N 115° 08' 06" W</u>				
FACILITY <u>10#</u> <u>8-600377</u>				

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 39 Feet
 HOLE DIAMETER (BIT SIZE)
 From 1 1/2 Inches To 40 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
1.0" 10		SC4 80 PVC	39	0
1.0" 10		SC4 80 PVC	29	0
4.25		SC4 40 PVC	15	0

Perforations:
 Type perforation MACHINE SCOT
 Size perforation 1.028
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From 1.5 feet to 5 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 3' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 40/30/15.5 feet to 35/25/3 feet

9. WATER LEVEL
 Static water level 17 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started 2/22, 2008
 Date completed 2/22, 2008

7. WELL TEST DATA
 TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet)	Time (Hours)

RECEIVED
 MAR 05 2008
LAS VEGAS OFFICE

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name ESPEC Drilling Services LLC
 Address 7150 PLAIN ST. LAS VEGAS NV. 89119
 Nevada contractor's license number 51266 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2272
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 2/29/08