

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34725

1. OWNER Mike Bishop ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION SE 1/4 SE 1/4 Sec 34 T 28 S R 63 E CLARK County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. 243-34-801-004 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Green Rock</u>		<u>0</u>	<u>35</u>	
<u>GREEN SOFT</u>		<u>35</u>	<u>40</u>	
<u>HARD ROCK</u>		<u>40</u>	<u>55</u>	
<u>SOFT</u>		<u>55</u>	<u>65</u>	
<u>HARD ROCK</u>		<u>65</u>	<u>70</u>	
<u>SOFT</u>		<u>70</u>	<u>90</u>	
<u>HARD ROCK</u>		<u>90</u>	<u>100</u>	
<u>SOFT</u>		<u>100</u>	<u>140</u>	
<u>HARD ROCK</u>		<u>140</u>	<u>160</u>	
<u>Red Rock</u>		<u>160</u>	<u>200</u>	
<u>HARD Red Rock</u>		<u>200</u>	<u>210</u>	
<u>HARD Black Rock</u>		<u>210</u>	<u>260</u>	
<u>Reddish Rock &amp; Water</u>		<u>260</u>	<u>300</u>	

N 35-27-28.7  
W 114-55-31.9 NAD 27

8. WELL CONSTRUCTION  
 Depth Drilled 300 Feet Depth Cased 300 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 50 Feet  
10" Inches 50 Feet 300 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>1.88</u>	<u>+1</u>	<u>50</u>
<u>6 1/2</u>	<u>PVC</u>	<u>sch 40</u>	<u>+1/2</u>	<u>300</u>

Perforations:  
 Type perforation Drilled  
 Size perforation 3/8" x 4 Row  
 From 250 feet to 300 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 196 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Cool °F Quality \_\_\_\_\_

Date started 01-28-08 20 \_\_\_\_\_  
 Date completed 02-27-08 20 \_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name VERNON H. DIMICK Contractor  
 Address 5360 N. BONITA VISTA ST Contractor  
L.V. NV. 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed V.H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 02-27-08