

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 104983  
Permit No. \_\_\_\_\_  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Nellis AFB USA Solar Star NAFB LLC Lease  
MAILING ADDRESS 300 S 4th St #1700 Las Vegas, NV 89101-6000

NOTICE OF INTENT NO. 61783  
ADDRESS AT WELL LOCATION Site LF-07 Nellis AFB, Nevada  
Subdivision Name: \_\_\_\_\_ County: Clark

2. LOCATION N 1/4 NE 1/4 Sec 33 T 19 N3R 62 E  
PERMIT/WAIVER No. 123-335-01-003  
Issued by Water Resources Parcel No. \_\_\_\_\_

Latitude \_\_\_\_\_ UTM E 813,330  NAD 27  
Longitude \_\_\_\_\_ N 26,787,000  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other Abandonment

4. PROPOSED USE  
 Domestic  Irrigation  Test  Stock  
 Municipal/Industrial  Monitor

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Roto Sonic

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Tremie grout from 140' to 0', Pull Moment Vault - 3' below ground. PVC - 2' below ground.</u>				
<u>215 Gallons of Portland.</u>				

9. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet	
HOLE DIAMETER (BIT SIZE)				
	From	To		
	Inches	Feet	Feet	
	Inches	Feet	Feet	
	Inches	Feet	Feet	
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
Perforations:				
Type of perforation	_____			
Size of perforation	_____			
From	_____	feet to	_____	feet
From	_____	feet to	_____	feet
From	_____	feet to	_____	feet
From	_____	feet to	_____	feet
From	_____	feet to	_____	feet
Annular Seal: <input type="checkbox"/> Yes <input type="checkbox"/> No				
<input type="checkbox"/> Neat Cement	_____	to	_____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Cement Grout	<u>0</u>	to	<u>140</u>	<input checked="" type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input type="checkbox"/> Concrete Grout	_____	to	_____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input type="checkbox"/> 230% Bentonite Grout	_____	to	_____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
Gravel Pack: <input type="checkbox"/> Yes <input type="checkbox"/> No	_____	to	_____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
Type: _____				
Bentonite Chips: <input type="checkbox"/> Yes <input type="checkbox"/> No	_____	to	_____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
Type: _____				

Date started: 2-8 20 08  
Date completed: 2-8 20 08

7. Water Level  
Static water level: 121' feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Boart Longyear Co Contractor  
Address 7773 W Seltzer Ln Peoria Ar, 85345 Contractor  
Nevada contractor's license number issued by the State Contractor's Board 0010157  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2147  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 3-8-08

**DOWNHOLE RECEIVED**  
 MAR 12 2008  
**LAS VEGAS OFFICE**

USE ADDITIONAL SHEETS IF NECESSARY

(Rev. 05-00)