

STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 105811
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 62146-3026

1. OWNER A & K Earthmovers - City Of Fallon
MAILING ADDRESS Po Box 1059 Fallon, NV 89407
Fallon, NV 89407

ADDRESS AT WELL LOCATION 3026
Fallon, NV 89406

2. LOCATION NE 1/4 SW 1/4 Sec 36 T 19 R 28
PERMIT NO DEW-73 Parcel No.

Latitude 39.46473 Longitude -118.79099 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Dewatering

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand	X	0	30	30

N 39.464830
W 118.790013 NADA7
plugged under NOI 62349

01
02
03
04
05
06
07
08
09
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

Date started 3/21/2008
Date completed 3/21/2008

7. WELL TEST DATA

TEST METHOD Air

8. WELL CONSTRUCTION

Depth Drilled 30 Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	30 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	30

Perforations:

Type perforation Well screen
Size perforation 0.032
From 10 feet to 30 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 3

Bentonite

Placement Method: Poured

Gravel Packed: Yes No

From 3 feet to 30 Feet

9. WATER LEVEL

Static Water Level 6 feet below land surface

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe

By driller performing the actual drilling on site or contract

Date 3/26/2008