



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33503

1. OWNER John + Peggy ELLENBURG ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P.O. Box 95704 LAS VEGAS NV 89193-5704 SHOSHONE ST. + GRANITE AV. SANDY VALLEY NV 89019  
 2. LOCATION NE 1/4 SW 1/4 Sec 22 T 24 N 10 R 56 E CLARK County  
 PERMIT NO. 200-22-301-012 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SANDY LOAM		0	2	2
CLAY		2	22	20
CALICHE		22	25	3
CLAY		25	48	23
CALICHE		48	52	4
CLAY		52	62	10
CALICHE		62	69	7
CLAY		69	80	11
CALICHE		80	83	3
CLAY		83	93	10
CALICHE	W.B.	93	101	8
CLAY		101	120	19
CALICHE	W.B.	120	128	8
LIMESTONE w/ FRACTURES	W.B.	128	140	12

Date started 6-27, 2008  
 Date completed 6-28, 2008

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet)	Time (Hours)

**DCNR/DWR RECEIVED**  
 JUL 09 2008  
**LAS VEGAS OFFICE**

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>4.33</u>	<u>.316</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation FACTORY SCREEN  
 Size perforation 1020  
 From 140 feet to 100 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50 FT.  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 140 feet to 50 feet

9. WATER LEVEL  
 Static water level 91 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name BUDGET DRILLING CO. Contractor  
 Address P.O. Box 3505 Pahrump NV 89041 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 40020  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573  
 Signed Donnie Brown  
 By driller performing actual drilling on site or contractor  
 Date 6-30-08