

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33506

1. OWNER ROBERT J + TERA ANN CONNOR ADDRESS AT WELL LOCATION
 MAILING ADDRESS 4410 PEBBLE RD TUSKEGEE ST. + GARNET AV.
LAS VEGAS NV 89139 SADDY VALLEY NV.

2. LOCATION SW 1/4 NW 1/4 Sec. 22 T 24 N 56 E County CLARK

PERMIT NO. 200-22-201-006 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|--------------------------|--------------|------|-----|------------|
| SANDY LOAM | | 0 | 8 | 8 |
| CLAY | | 8 | 25 | 17 |
| CALICHE | | 25 | 30 | 5 |
| CLAY + GRAVEL | | 30 | 58 | 28 |
| CEMENTED GRAVEL | | 58 | 69 | 11 |
| CLAY + GRAVEL | | 69 | 87 | 18 |
| CALICHE | | 87 | 90 | 3 |
| CLAY | | 90 | 106 | 16 |
| GRAVEL | W.B. | 106 | 112 | 6 |
| CLAY | | 112 | 120 | 8 |
| CALICHE | W.B. | 120 | 132 | 12 |
| CEMENTED GRAVEL/FRACTURE | W.B. | 132 | 140 | 8 |

NAD 83
 35° 51' 126"
 115° 41' 364"

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 0 To 140
10 5/8 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u> | <u>4.33</u> | <u>.316</u> | <u>0</u> | <u>140</u> |

Perforations:
 Type perforation FACTORY SCREEN
 Size perforation .020
 From 140 feet to 100 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 FT Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 140 feet to 50 feet

9. WATER LEVEL
 Static water level 101 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name BUDGET DRILLING CO. Contractor
 Address P.O. Box 3505 PATRUMP NV Contractor
89041
 Nevada contractor's license number issued by the State Contractor's Board 40020
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 7-7-2008

Date started 7-3, 2008
 Date completed 7-4, 2008

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) |
|--------|-------------------------------|
| | <u>DCNR/DWR</u> |
| | RECEIVED |
| | <u>JUL 21 2008</u> |
| | LAS VEGAS OFFICE |