

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 62064

1. OWNER Silver Lovitt ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 6250 Schurz Hwy, Fallon, NV 89406 6250 Schurz Hwy Fallon, NV 89406  
 2. LOCATION NE 1/4 NE 1/4 Sec. 25 T. 18 N. R. 28 E. Churchill County  
 PERMIT NO. 6-531-01 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other rod

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Topsoil + Sand</u>		<u>0</u>	<u>13</u>	<u>13</u>
<u>Sands + Clay</u>		<u>13</u>	<u>47</u>	<u>34</u>
<u>Gray + Black Clay</u>		<u>47</u>	<u>93</u>	<u>46</u>
<u>Sands + Brown Clay</u>		<u>93</u>	<u>110</u>	<u>17</u>
<u>Brown Clay</u>		<u>110</u>	<u>115</u>	<u>5</u>
<u>Sands + Clay</u>		<u>115</u>	<u>120</u>	<u>5</u>
GPS N39° 23.916 W118° 46.926 <u>WG584</u>				
<u>N 39.398699</u>				
<u>W 118.781124 NAD27</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 120 Feet Depth Cased 120 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 0 Feet 120 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13#</u>	<u>.188</u>	<u>+1</u>	<u>20</u>
<u>6 5/8</u>	<u>PVC</u>	<u>Sck 90</u>	<u>20</u>	<u>120</u>

Perforations:  
 Type perforation Sward  
 Size perforation 1/8" x 3"  
 From 85 feet to 90 feet  
 From 95 feet to 100 feet  
 From 108 feet to 116 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 73  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 73 feet to 120 feet

9. WATER LEVEL  
 Static water level 12 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality clear

Date started April 28, 2008  
 Date completed April 29, 2008

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>30</u>		<u>4</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Leach Drilling Inc. Contractor  
 Address PO Box 599 Contractor  
Silver Springs, NV 89429  
 Nevada contractor's license number issued by the State Contractor's Board 31841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2346  
 Signed J.B. [Signature] By driller performing actual drilling on site or contractor  
 Date 5-2-08