

**STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 100668
Permit No. _____
Basin 179

**PRINT OR TYPE ONLY
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 58668

1 OWNER: Nevada Power ADDRESS AT WELL LOCATION: approx. 1 mile north of Lages station and
MAILING ADDRESS: 705 Aultman St. Ely, NV. 89315 approximately 1 mile northwest

Subdivision Name: _____ County: White Pine
2 LOCATION: NE 1/4 SW 1/4 Sec 4 T 25N N/S R 65 E Latitude: 40 04.175N UTM E: _____ NAD 27
PERMIT/WAIVER No.: old #23358 Longitude: 114 37.980W N: _____ NAD 83/WGS 84
Issued by Water Resources Parcel No.

3 TYPE OF WELL: Domestic Irrigation Test Municipal/Industrial Monitor Stock
Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? n/a
Is there an existing well log? yes
If yes, what is NDWR well log #? 9596/9700

4 EXISTING WELL CONSTRUCTION

Depth Drilled: 310 Feet Depth Cased: 270 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>16</u>		<u>.219</u>	<u>+1</u>	<u>270'</u>

7 WELL PLUGGING PROCEDURE

Was well cleaned out to total depth? yes no
If well was not cleaned out to total depth, please explain why: _____

Was the well contaminated? yes no
Was the casing pulled? yes no
Was the casing over drilled? yes no
If casing was left in place, please show where additional perforations were made: _____

Existing Perforations:

Type of perforation	Size of perforation	From	To
	<u>n/a</u>		
	<u>1/4"</u>		
From <u>20'</u>	feet to	<u>270'</u>	feet
From _____	feet to	_____	feet
From _____	feet to	_____	feet
From _____	feet to	_____	feet
From _____	feet to	_____	feet

Additional Perforations:

Type of perforator used:

From	feet to	feet	Number of perfs per linear foot
From _____	feet to	_____	_____
From _____	feet to	_____	_____
From _____	feet to	_____	_____
From _____	feet to	_____	_____
From _____	feet to	_____	_____
From _____	feet to	_____	_____
From _____	feet to	_____	_____

5 WATER LEVEL

Static water level: 74' feet below land surface
Artesian flow: _____ G.P.M. P.S.I.
Water temperature: _____ ° F Quality: _____

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From <u>310'</u>	feet to	<u>20'</u>	sand mix grout	<input checked="" type="checkbox"/>	<input type="checkbox"/>
From <u>20'</u>	feet to	<u>surface</u>	neat cement	<input type="checkbox"/>	<input checked="" type="checkbox"/>
From _____	feet to	_____	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to	_____	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to	_____	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to	_____	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to	_____	_____	<input type="checkbox"/>	<input type="checkbox"/>

6 Additional Notes or Comments

Removed 250' of 8" turbine pump. Measured static water level at 74' and depth of well at 310'. Installed 305' of 2" tremme pipe. The next day we pumped in 24 yards of 6 sack sand grout.

This brought the top of cement to 16'. The next day we measured top of cement at 19'. We then mixed neat cement and filled well from 19' to surface. Well used approximately 24 yards of cement grout.

Well had been deepened at one time.

Neat Cement Fluid Weight: _____ lbs/gal
Bentonite Grout: _____ % bentonite
Date Started: 7/31/2008
Date Completed: 8/6/2008

N40.069659
W 114.632133 NAD27

2008 AUG 15 AM 11:28
STATE ENGINEER OFFICE

9 DRILLER'S CERTIFICATION

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name: Carson Pump LLC Contractor
Address: P.O. Box 20159 Contractor
Carson City, NV. 89721

Nevada contractor's license number issued by the State Contractor's Board: 39920A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller: R&P-2265

Signed: [Signature]
By driller performing actual drilling on site or contractor
Date: 8/12/2008