

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59144

1. OWNER Model T Casino ADDRESS AT WELL LOCATION Model T Casino
MAILING ADDRESS 1130 W. Winnemucca Blvd. Winnemucca, NV
2. LOCATION SE 1/4 SW 1/4 Sec 30 T 36 R 38 E Humboldt County
PERMIT NO. FACTD # 5-000114 Issued by Water Resources Parcel No. 015-282-09 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphalt		0	2'	2'
Sandy silt-Tan		2'	7'	6' 10"
Silty clay		7'	10'	3'
NAD 83				
Easting <u>2856146.73</u>				
Northing <u>15387299.46</u>				
<u>N40.964660</u>				
<u>W 177.749166 NAD27</u>				
DPE				
SEP-25				

8. WELL CONSTRUCTION

Depth Drilled 10 Feet Depth Cased 10 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet	Feet
<u>10 1/2</u>	<u>0</u>	<u>10</u>		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>		<u>Sch. 40</u>	<u>0</u>	<u>5'</u>

Perforations:
Type perforation Factory slot
Size perforation 1020
From 5' feet to 10' feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 3 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No Bentonite 3'-4 1/2'
From 10 feet to 4 1/2' feet

9. WATER LEVEL
Static water level DRY feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Haz-Tech Drilling Inc. Contractor
Address P.O. Box 940 Contractor
Meridian, ID 83642
Nevada contractor's license number 0038018 issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2188
Signed Mike C By driller performing actual drilling on site or contractor
Date 5-14-08

Date started 5-14, 2008
Date completed 5-14, 2008

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

STATE ENGINEERS OFFICE
2008 AUG 11 PM 12:42
RECEIVED