

COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA

DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY

Log No. 106762  
 Permit No. \_\_\_\_\_  
 Basin 212  
 NOTICE OF INTENT NO. 33942

PRINT OR TYPE ONLY

1. OWNER CLARK COUNTY SANITATION  
 MAILING ADDRESS 5857 E FLAMINGO RD.  
LAS VEGAS, NV 89122  
 ADDRESS AT WELL LOCATION CCWRD #567  
5857 East Flamingo Road, Las Vegas, NV

2. LOCATION NE 1/4 NE 1/4 Sec 22 T 21 S R 62 E CLARK County  
 PERMIT NO. DW1281 161-22-101-001 CLARK  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE DEWATER  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6. LITHOLOGIC LOG

| Material   | Water Strata | From | To  | Thickness |
|--|--------------|------|-----|-----------|
| <b>6-Dewater wells</b>   |              |      |     |           |
| Silt   | x            | 0    | 12' | 15        |
| Silty-clay   | x            | 12   | 35' | 23        |
| <u>Wells 1 to 6</u>  |              |      |     |           |
| <u>WSG84</u>   |              |      |     |           |
| <u>N36 06 660'</u>   |              |      |     |           |
| <u>W115 10 628'</u>  |              |      |     |           |
| <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 0 auto;">           DCNR/DWR RECEIVED<br/>           OCT 08 2008<br/>           LAS VEGAS OFFICE         </div> |              |      |     |           |

8. WELL CONSTRUCTION

Depth Drilled 35 Feet Depth Cased 35 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
24 Inches 0 Feet 35 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>14</u>          | <u>36.71</u>        | <u>0250</u>             | <u>0</u>    | <u>35</u> |

Perforations:  
 Type perforation Machine  
 Size perforation 1/4"x2.5"x21 per ft.  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 0 feet to 35 feet

9. WATER LEVEL  
 Static water level 25 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ALLEN DRILLING INC.  
(CONTRACTOR)

Address 4015 WEST TOMPKINS AVE.  
(CONTRACTOR)  
LAS VEGAS, NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board 0018916 & 0018917  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2231  
 Signed Vita Allen  
 By driller performing actual drilling on site or contractor  
 Date September 30, 2008

7. WELL TEST DATE

| TEST METHOD: | Bailer                        | Pump         | Air Lift |
|--------------|-------------------------------|--------------|----------|
| G.P.M.       | Draw Down (Feet Below Static) | Time (Hours) |          |
|              |                               |              |          |
|              |                               |              |          |
|              |                               |              |          |
|              |                               |              |          |

Date started 8/26, 20 2008  
 Date completed 9/22, 20 2008